

Plotted by Peterson

Union Gas System, Inc.

S. T. R. --- 17-13-23
County --- Johnson
State --- Kansas
Lease & Well # 2 B
J. F. Enright
Old Gentleman

Contractor -- Archie Newland

3	soil & rock	3
4	lime	7
15	shale	22
8	lime	30
18	shale	48
9	lime	57
3	shale	60
7	lime	67
3	shale	70
2	lime	72
5	shale	77
8	sand	85
7	lime	92
2	shale	94
9	lime	103
9	shale	112
2	shale	114
14	lime	128
2	shale	130
10	lime	140
6	shale	146
6	lime	152
32	shale	184
6	sand	190
85	shale	275
17	shale	292
3	red rock	295
16	shale	311
2	lime	313
3	sand	316
4	shale	320

3 bbl. of water per hour

S. L. M.
Gas -- 65,160

Hole filled up to 202 with rock and drilled in. Bridge for anchor with 100# lead wool drilled in on top of rock.
T. D. open flow 48,000 -- Rock pressure 65#

Finished cleaning out and well shut in Sept. 26, 1935
20 ft. of 8 1/4" casing. 58 ft. of 1" anchor to bottom of pony packer rubber. cage directly under pony packer. 53 ft. of 2" anchor to bottom of 8 1/4" packer rubber. One cage directly under packer, first cage 18 ft. from bottom.

Drilling commenced Aug. 28, 1928
Drilling completed Aug. 31, 1928
Oct. 2, 1935 --- Rock Pressure 77# Open flow --- 58,000