

BEAUMONT OIL CORPORATION WELL RECORD

Well No. 0-20 Lease Elk's

Location _____ County _____
 Date Completed _____
 Casing _____ at _____ Casing _____ at _____
 Original T.D. _____ Cored _____ T.O.S. _____
 B.O.S. _____ Net Feet of Pay _____ Plug Back _____
 Cement On Packer _____ sacks Seating Nipple _____
 Packer _____ Kind _____ Size _____
 Tubing _____ Liner _____ Anchor Below Packer _____
 1" Tubing _____ Rods _____ Pony Packer _____
 Barrel _____ Kind _____ Size _____
 Type Unit _____ Motor _____ Well Power _____
 Initial Production: BOPD _____ RPM _____ Bbls. Total Fluid _____
 Method of Completion: _____

Work Over Operations and Remarks:

March 15, 1956 - Well sand frac. by Consolidated, used 1800 lbs. sand, 23.37 bbls crude, 1600 lbs. pressure.

December 12, 1957- Decided to plug to abandon. This well if allowed to flow would lower the plant pressure 15 lbs. Consolidated oil well services pumped 83 sacks of Portland cement down the tubing at 300 lbs and cleared the tubing with water. This well had a terrific back flow of water. Well should be shot off at 500 ft. Check for outside cement before shooting. *Not Plugged.*

Sept. 24, 1958- Run Leffler Packer, 2 sacks Portland cement.

Sept. 25, 1958- Shot off 400' of 2" C.L. tubing and salvaged. Run a brush bridge at 120' with 3 buckets of rock and 6 sacks of cement run thru the 2" tubing. State plugger witnessed the pugging. (Mr. Chicadonz)

12-11-57

Elks Club Farm Allan
W-19X - made all water no
oil. Couldn't flow the well
any more. so decided to
Cement it off. Consolidated Cementing
Co. move over well & pumped in
83 sbs Common Cement at
600 lbs pressure. on last pressure
built up to 1300 lbs. so chared
Cement down with 3. BBLs
water ~~is~~ shut in at 1300 pounds
well was all break out.

W-20 -
12-11-57.

Elks Club Allan
Farm. Well makes all water
No oil. so decided to cement off
consolidated moved over well
& pumped in 83 sbs Common
Cement. pumped in at 300 lbs
so cleared the tubing with water.
this well had a terrible back
flow of water. these wells
should be shot off at 500 feet
Cement stays down. check
for out side Cement. before
shooting.