

Well No. 0-4 Lease Corbett Sec. 13 Township 27 S Range 19 E
Location NE Corner of lease County Neosho State Kansas
Date Completed July 26, 1953 Drilling Contractor Carl Bernd
Casing 8" at 7 1/2' Casing 7" at 515' Casing at _____
Original T.D. 801.8' Cored 734.7 to 752.7 784 to 801.8 T.O.S. 734.5
B.O.S. 740.0 Net Feet of Pay 5.5' Plug Back 745'
Cement On Packer 20 sacks Seating Nipple 4' below packer
Packer 735' Kind _____ Rag _____ Size _____
Tubing _____ Liner _____ Anchor Below Packer _____
1" Tubing _____ Rods _____ Pony Packer _____
Barrel _____ Kind _____ Size _____
Type Unit Jensen 2D Motor 1 1/2 hp. Well Power _____
Initial Production: BOPD _____ KWPD _____ Bbls. Total Fluid _____

Method of Completion:

Started coring at 734.7 finished coring at 752.7', Started coring at 784' to 801.8'. Well shot from 736 to 741 with 5" shell. Well drilled down to 801'.8 well plugged back to 745' with crushed rock and capped with 2 sacks of 1 day cement. Well cleaned out and rag packer run with 10 sacks 10 sacks on packer. Seating nipple 4 feet below packer. 2 foot perforated nipple below seating nipple with 12 - 1/2" holes in it. Bull plug on bottom of perforation. Small pail rock dropped on packer for fill up. Packer set at 735' SLM. 20 sacks 1 day cement run thru 1 inch pipe, plain tubing used.

July, 1954 - Cut hole in bull plug w/ bit run on 1" pipe. 1" pipe will go through

The hole cut in the Bull plug.

~~XX~~
Jan. 9, 1957 - Pulled 1" pipe and exchanged barrels. Ran back a rebuilt

Work Over Operations and Remarks:

March 10, 1955 - Pulled out 1" and bbl., reran 1" and rebuilt insert bbl.
~~March~~ April 7, 1955 - Pulled out 1" and replaced 21", hole in one jts, pulled out insert bbl. and ran in rebuilt insert bbl.

July 7, 1955 - Pulled out 1" and insert barrel, reran 1" with rebuilt insert barrel.

Jan. 9, 1957 - Pulled the 1" pipe with an insert barrel. Ran back with a rebuilt insert barrel. Used 1 joint of 1" pipe (22 ft.) and changed 13 1" collars. Put to pump.

August 15, 1957 - Pulled 1" pipe and barrel. Ran back a rebuilt insert barrel and the 1" pipe and set in the seating nipple and put to pump.