

ELYSIUM ENERGY, LLC

McClellan #7

NW NE SE Section 2, T10S-R21W

Graham County, KS

Current Wellbore Schematic

7/17/2003

Spud Date:
Completed: 1952

47 miles

2 days

Surface Casing :
8 5/8", ??#, set at 138'
Cement with 100 sx

TOC: Surface

TOC: ?

3720' →

LKC Perfs: (3/1967)

"F" 3,607' - 3,611'
"G" 3,618' - 3,621'
"H" 3,658' - 3,661'
"I" 3,678' - 3,682'
"J" 3,698' - 3,702'
"K" 3,716' - 3,720'

CIBP set at 3,763' (3/67)

Production Casing:
5 1/2", ??#, set at 3,816'
Cement with 100 sx

Arbuckle Open Hole
3,816' - 3,823'

TD: 3,823'