

COMPLETION REPORT

Elevation KB - 2341'
Cotton #3
NE NE NW 14-12S-21W
Trego County, Kansas

- 3-18-82 Moved in cable tools. Dover Drilling, Ellinwood, Kansas
3-19-82 Swabbing Hole down to D V Tool. Drilling on D V plug. Shut
down at 5:30 p.m.
3-20-82 7:45 a.m. Drilling on D V Tool.
3-22-82 Drilled out D.V. Tool, swabbed down to 3000' 4:45 p.m.
3-23-82 4:15 p.m. Baler hung up in hole. Will cut off.
Acme Fishing Tools will start fishing at 8:00 a.m. 3-24-82.
3-24-82 2:45 p.m. Fished baler out of hole. Drilling on plug.
3-25-82 4:00 p.m. Shoe Drilled out on bottom with tools. Getting
oil with mud. Will start swabbing tonight.
3-26-82 8:00 a.m. Run baler in found 950' fluid in the hole.
1st baler had about 10 gallons water, the rest oil.
2nd baler all oil.
10:10 a.m. Starting to swab.
12:30 p.m. Swabbing $1\frac{1}{2}$ bbls. of fluid per/hr., 100% oil.
Will acidize with 500 gallons acid.
3-27-82 Pulled swab 3 times. Shut down at 9:45 a.m. due
to weather.
3-28-82 Shut down.
3-29-82 Swabbed all day. Getting .84 bbl. per hr. Decided to
drill deeper. Drilled 3' no increase in fluid. Then
drilled 2 more ft. to 4053'. Shut down for the night.
3-30-82 Overnight fillings 900' in 14 hrs. Drilled 2' deeper to
4055'. Swabbed hole dry. Tested, making @ 1 bbl. per hr.
Acidized w/1500 gal. 15% inhibited acid by Service Acid Co.
Swabbed back 2500' before shutting down for the night.
3-31-82 Swabbed hole on down & swabbing all day at 30 min. intervals.
Pulling 1.67 bbls. per pull (3.34 bbls. per hr.) No water
other than acid water.
4-1-82 Swabbed for 12 hrs., @ $3\frac{1}{2}$ bbls per hr. w/trace of water
on 1st & last pull. Tearing down & putting on pump.