

COMPLETION REPORT

Egger # 1
NE NE SW of 6-13S-20W
Ellis County, Kansas

- 3-19-65 We moved in Cable Tools and swabbed hole down to top plug.
 (have not drilled plug or shoe) Rotary mud coming in casing,
 pumped flag down and we have a hole or bad thread at 3064 feet.
- 3-20-65 Squeezed hole (Halliburton), shut down for cement to set.
- 3-22-65 Swabbed hole down - did not get squeeze. Resqueezing today
 (Halliburton) and we shut down for cement to set.

COMPLETION REPORT
(Cont'd)

Egger # 1
NE NE SW of 6-13S-20W
Ellis County, Kansas

- 3-27-65 Well swabbing 3 barrels oil per hour, natural no water.
- 3-28-65 12 hour fillup, 1100 feet oil, ran tubing, acidized with 250 gallon mud acid (MCA) (Halliburton) maximum pressure 1200# fed at 600#, on vacuum 2 minutes. Pulled tubing, swabbed load, swabbed 12 barrels oil per hour for 2 hours, (no water)
- 3-29-65 10 hour fillup, 2080 feet oil (no water) baling hole clean. We will perforate and squeeze Dakota section and put well on pump.