

872824

DRILLERS LOG

No. 1 Soukup

CASING RECORD:

8 5/8" @ 247'  
w/165 ex cement

COMPANY:

Rupe-Gorski

CONTRACTOR:

Red Tiger Drilling Co.

COMMENCED:

February 10, 1971

COMPLETED:

February 17, 1971

DESCRIPTION:

C S/2 SE NE  
22-14S-10W  
Ellsworth County,  
Kansas

TOTAL DEPTH: 2950'

ELEVATION:

FORMATIONFROMTOREMARKS

Surface Hole

0

260

Rathole

260

290

Shale

290

343

Anhydrite

343

574

Shale &amp; Shells

574

1208

Shale &amp; Lime

1208

2785

Lime

2785

2950

# DELIVERY RECEIPT

" FROM "



**SUN MUD COMPANY, INC.**

P.O. Box 553

Great Bend, Kansas 67530

VIA:

Date

Your No.

Our

**Nº**

**6005**

Delivered To

TRK #6  
9-10-71  
RED TIGER DRIG Co.  
GLEN RUPE - GORSKI  
SOUKUP

| V            | QUANTITY | NO.    | DESCRIPTION |
|--------------|----------|--------|-------------|
|              | 25       | 100#   | PREMIUM GEI |
|              | 30       | 100#   | 1/2 HILLS   |
|              | 50       | 80#    | SUPER SAL   |
|              | 50       | 50#    | STARCH      |
|              | 8        | 50#    | LIME        |
|              | 2        | 5gal.  | SUN-MUD     |
|              |          |        |             |
|              |          |        |             |
|              |          |        |             |
|              |          |        |             |
|              |          |        |             |
|              |          |        |             |
|              |          |        |             |
|              |          |        |             |
| NO. PACKAGES |          | WEIGHT |             |

Received In Good Order By

X *T. B. Buffington*

**FROM**

M

**P.O. Box 553**

VLA:

Date \_\_\_\_\_

**Your No.**

## Our

No

6012

Delivered To

Received In Good Order By

**FROM**

M

**P.O. Box 553**

**Great Bend, Kansas 67530**

VIA:

Date \_\_\_\_\_

Your No.

## Our

Nº

6018

Delivered To

RED TIGER DRAG CO.  
GREEN DUPE - GORSKI  
SOUKUP

[illegible]

Received In Good Order By

I



## WILDCAT TESTING COMPANY

Route 1 Phone: 658-5151

WILSON, KANSAS

## TEST TICKET

No.

271

Date 2-13-71 Place N.E. WILSON.  
Charge to GLENN RUPE & GORSKI Order No. \_\_\_\_\_  
Mall Address \_\_\_\_\_ City \_\_\_\_\_ State \_\_\_\_\_  
Owner of Well SAME Contractor RED TIGER DIG #1  
Well No. 1 Lease SOUKUP County ELLISWORTH Sec. \_\_\_\_\_ Twp. \_\_\_\_\_ Rng. \_\_\_\_\_  
Test No. 1 Successful No. 1 Mis-run No. AK  
Size Hole 7 7/8 Depth Well 2140 Tool Joint \_\_\_\_\_ Test Tool Size \_\_\_\_\_  
Packer Size 6 3/4 Packer set at 2118 Sub Rented From \_\_\_\_\_ Sub Size \_\_\_\_\_  
Anchor Size 5 1/2 Length 22'  
Rot Hole Size ✓ Depth to Shoulder ✓ Size Bean 1/2  
Drill Stem: Run Dry \_\_\_\_\_ with Fluid \_\_\_\_\_  
Pressure Recorder Make N&T Cap. No. 3000 PSI  
RESULTS:  
Time Packer Set 6:30 P M Hyd. Pressure 1160  
Tool Open Initial 80 Min. Tool Open Final 120 Min.  
Initial BHP 208 In 60 Min. Final BHP 153 In 60 Min.  
Initial Flow Pressure 80 Final Flow Pressure 80  
Blow STRONG BLOW. GUT TO SURFACE IN 1 HR  
Recovery 20' watery mud

Fluid Recovered In \_\_\_\_\_ Drill Pipe \_\_\_\_\_

Flexweight \_\_\_\_\_ Drill Collars \_\_\_\_\_ Was Tool Plugged? \_\_\_\_\_ Was Anchor Plugged? \_\_\_\_\_

Mud Weight 10 Visc. 38 Elevation GL \_\_\_\_\_ KB 1218

Extra Equipment \_\_\_\_\_ NONE

Formation Tested TOOKIO Temperature \_\_\_\_\_Price Job 0.88 14 min.

Other Charges \_\_\_\_\_

Total \_\_\_\_\_

Wildcat Testing Company shall not be liable for damages of any kind to the property or the personnel of the one for whom a test is made or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statement or opinion concerning the result of any test. Tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.

Approved \_\_\_\_\_

Tester ED PHILBERG

A ticket must be made with complete information for each run, whether successful or not.



## WILDCAT TESTING COMPANY

Route 1 Phone: 658-5151  
WILSON, KANSAS

## TEST TICKET

No

272

Date 2-17-71 Place D. E. Wilson  
Charge to Peter Rupp & Borski Order No. \_\_\_\_\_  
Mail Address \_\_\_\_\_ City \_\_\_\_\_ State \_\_\_\_\_  
Owner of Well same Contractor Red Tighe Rig #1  
Well No. 1 same SPURD County ELLSWORTH Sec. 22  
Test No. 2 Successful No. \_\_\_\_\_ Mis-run No. \_\_\_\_\_  
Size Hole 7 7/8 Depth Well 2940 Tool Joint 4 1/2 X 1 1/2 Test Tool Size \_\_\_\_\_  
Packer Size 6 3/4 Packer set at 2931 Sub Rented From \_\_\_\_\_ Sub Size \_\_\_\_\_  
Anchor Size 4 1/2 Length 9'  
Rat Hole Size ✓ Depth to Shoulder ✓ Size Bean 1/2  
Drill Stem: Run Dry \_\_\_\_\_ with Fluid \_\_\_\_\_  
Pressure Recorder Make H & T Cap. No. 3000 & 3000 PSI

## RESULTS:

Time Packer Set 5:27 A.M. Hyd. Pressure 1710  
Tool Open Initial 30 Min. Tool Open Final 30 Min.  
Initial BHP 882 In 30 Min. Final BHP 860 In 30 Min.  
Initial Flow Pressure 90 Final Flow Pressure 184  
Blow WEAK STEADY BLW  
Recovery 60' GAS IN PIPE  
90' MUDDY WATER w/ SCUM & OIL ON TOP  
OF FLUID

Fluid Recovered in \_\_\_\_\_ Drill Pipe \_\_\_\_\_  
Flexweight ✓ Drill Collars \_\_\_\_\_ Was Tool Plugged? \_\_\_\_\_ Was Anchor Plugged? \_\_\_\_\_  
Mud Weight 10.6 Visc. 39 Elevation GL \_\_\_\_\_ KB 1748 Total \_\_\_\_\_  
Extra Equipment NONE  
Formation Tested LOESS 20 Temperature \_\_\_\_\_

Price Job 1" Blow

Other Charges \_\_\_\_\_

Wildcat Testing Company shall not be liable for damages of any kind to the property or the personnel of the one for whom a test is made or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statement or opinion concerning the result of any test. Tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.

Approved \_\_\_\_\_

Tester Ed Philbert

A ticket must be made with complete information for each run, whether successful or not.



# WILDCAT TESTING COMPANY

Route 1 Phone: 658-5151  
WILSON, KANSAS

## TEST TICKET

No. 273

6 1971

Date 2-12-71 Place E. Wilson.  
Charge to Glenn Ripe & Bockl Order No. \_\_\_\_\_  
Mall Address \_\_\_\_\_ City \_\_\_\_\_ State \_\_\_\_\_  
Owner of Well same Contractor RED TIGER Rig #5  
Well No. 1 Lease SOUKUP County ELLISWORTH Sec. 22 Twp. 14 Rng. 10  
Test No. 3 Successful No. 3 Mis-run No. \_\_\_\_\_  
Size Hole 7 7/8 Depth Well 2950 Tool Joint \_\_\_\_\_ Test Tool Size \_\_\_\_\_  
Packer Size 6 3/4 Packer set at 2950 Sub Rented From \_\_\_\_\_ Sub Size \_\_\_\_\_  
Anchor Size 4 1/2 Length 10'  
Rat Hole Size K Depth to Shoulder \_\_\_\_\_ Size Bean 1/2  
Drill Stem: Run Dry \_\_\_\_\_ with Fluid \_\_\_\_\_  
Pressure Recorder Make H&T Cap. No. 3000 & 3000 PSI

### RESULTS:

Time Packer Set 2:15 P M Hyd. Pressure 1370  
Tool Open Initial 30 Min. Tool Open Final 9 Min.  
Initial BHP 170 in. 30 Min. Final BHP 860 in. 30 Min.  
Initial Flow Pressure 84 Final Flow Pressure 113  
Blow WEAK STRONG BLOW THEN-OUT TEST  
Recovery 100' MUDY WATER

Fluid Recovered in \_\_\_\_\_ Drill Pipe \_\_\_\_\_  
Flexweight ✓ Drill Collars \_\_\_\_\_ Was Tool Plugged? \_\_\_\_\_ Was Anchor Plugged? \_\_\_\_\_  
Mud Weight 106 Visc. 44 Elevation GL \_\_\_\_\_ KB 1748 Total \_\_\_\_\_  
Extra Equipment \_\_\_\_\_  
Formation Tested LOWS 90 Temperature \_\_\_\_\_

Price Job 2" Blow

Other Charges \_\_\_\_\_

Wildcat Testing Company shall not be liable for damages of any kind to the property or the personnel of the one for whom a test is made or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statement or opinion concerning the result of any test. Tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.

Approved \_\_\_\_\_

Tester \_\_\_\_\_

A ticket must be made with complete information for each run, whether successful or not.

ED PHILBERT