

PEKAREK #3

C W/2 SW E Sec 20-14-10W
Ellsworth County, Kansas

B & B Drilling Co AM 7-0613
(Bill Lahar)

DIVISION OF INTEREST:		1	2	3	4
Al Fuller	1/32				
Justus Fugate, Jr.	1/32				
Gemini, Inc	1/32				
Arthur J. Gorski	11/32				
American Exploration					
R. N. H. Inc.	6/32				
Womer Investments	11/32				
W. O. Fields	1/32				
	<u>32/32</u>				
4-16-69 Reported 7 Jts. 8-5/8" tall ^{ice} to 281.95 set @ 289' w/225 Sx Sunset Cement. Plug down at midnight, drilling 322' @ 7AM.					
4-17 Drilling @ 1488' Elevation 1686' K.B. Will try to get Anhydrite by noon today, weather permitting. Getting 10' samples. 2 P.M. Drilling 1650' Top Anhydrite 482' Is running 7 ft. high from Pekarek #2.					
4-18 Electric log tops Tarkio Limestone 2144' Topeka 2431 - 745 which is 2 ft. lower than the Pekarek #2. We are preparing to Run Drill Stem Test 2423 to 45. We have a gas detector on well which ^{had} 85 unit gas increase and a good show of oil in samples					
4-21 Drilling @ 2890' and should circulate at 2895'. Drill Stem Test #2 2796' to 2835' Recovered 201' oil cut mud Initial Bottom Hole Pressure 533# Final Bottom Hole Pressure 522# Initial Flow Pressure 50# Final Flow Pressure 81# Will run 4 1/2" Casing tonight.					
4-22 Set pipe @ 2890' Pump plug down @ 9. Depth 2867' T.D. 2994'					



Rupp Oil Company

222 Brown Building

Wichita, Kansas 67202

AM 2-3748

PEKAREK #3 C W/2 SW NE Sec 20-14-10W
Ellsworth County, Kansas

- Apr. 16, 1969 Ran 7 Jts. 8-5/8" tallied 281.95 set @ 289' w/225 Sx.
Sunset Cement. Plug down at midnight, drilling 322' @ 7 AM.
- 4-17-69 Drilling @ 1488' Elevation 1686' KB. At 2 P.M. drilling @ 1650'
Top Anhydrite 482' and is running 7 ft. high from Pekarek #2.
- 4-18-69 Tarkio Limestone 2144' Topeka 2431 --745 which is 2 ft. lower
than the Pekarek #2. We are preparing to run Drill Stem Test #1
2423 to 2445. We have a gas detector on well which had an 85
unit gas increase and a good show of oil in samples.
- 4-21-69 Drilling @ 2890' and should circulate at 2895'.
Drill Stem Test #2 2796' to 2835'
Recovered 201' oil cut mud.
Initial Bottom Hole Pressure 533#
Final Bottom Hole Pressure 522#
Initial Flow Pressure 50#
Final Flow Pressure 81#
Will try to run 4 1/2" Casing tonight.
- 4-22-69 Set pipe @ 2890' Pump plug down @ 9. Depth 2867'
- 4-26-69 Pekarek #3 was completed today swabbing 35 bbls. of oil per
hour no water. The tubing, rods and lead line were all
installed April 27th.

We will be installing the Pumping Unit and Engine tomorrow.

Ordered

Elevation as soon
as possible)

Laughlin - Simmons)

4-15-69

Legal & Liability Insurance ordered
to Cohen - Steerrod Co., Inc. 4-15-69