



RUPE OIL COMPANY, INC.

P.O. BOX 2273

438 OHIO, WICHITA, KANSAS 67201

(316) 262-3748

N.W. PENNY WANN PROSPECT

STEVENS #1 - SE SW SW of Section 12-15S-20W, Ellis County, Kansas

Drilling Contractor: Dunne-Gardner Petroleum, Inc.
Wichita, Kansas

Geologist: James L. Crisler
Wichita, Kansas

December 29, 1982 - Filed 'Intent to Drill' with State Corporation Commission.

December 30, 1982 - Central Kansas Surveying 'staked location' and 'ran elevation'.

ELEVATION: 1978' Ground

1987' Kelly Bushing

February 18, 1983 - Moved in 'rotary tools' and rigging up.

February 19, 1983 - Spudded - set 8 5/8" surface casing at 1238', cemented with 500 sacks
Common, 3% Calcium Chloride, 2% Gel. Plug down at 7:00 a.m. on 2/20/83

February 21, 1983 - Drilling depth at 7:00 a.m. 1955' Top ANHYDRITE 1219' or +768'
Base ANHYDRITE 1264' or +723'

February 22, 1983 - Drilling depth at 7:00 a.m. - 2630'.

February 23, 1983 - Drilling depth at 7:00 a.m. - 3212'. TOPEKA 2968' or -981'
Taking DRILL STEM TEST #1 from 3268' - 3306'
30-45-30-60. Recovered 7' Mud.
ISIP 59#, IF 20-29#, FF 29-39#, FSIP 49#

February 24, 1983 - Drilling depth at 7:00 a.m. 3342'.

February 25, 1983 - Drill Stem Test #2 from 3341' - 3374'. 30-45-30-60.
Recovered 341' Watery Mud.

ISIP 1130#, IF 39-147#, FF 157-196#, FSIP 1130#.

February 26, 1983 - Drill Stem Test #3 from 3578' - 99'. 30-45-10.
Recovered 7' Mud. REAGAN SAND 3611' or -1624'
ISIP 1294#, IF 20-20#, FF 29-39#, FSIP none.

February 27, 1983 - Drill Stem Test #4 from 3606' - 3614' 30-45-45-60.

Strong blow. Recovered 1190' saltwater.

ISIP 1178#, IF 29-323#, FF 333-587#, FSIP 1169#

Rotary Total Depth 3614' Dry and abandoned.

Plugging: Mud to 1260' cemented with 20 sacks 50-50 Pozmix, 4% Gel,
3% Calcium Chloride,
mud to 630' cemented with 80 sacks;
mud to 240' cemented with 40 sacks;
mud to 40' cemented with 10 sacks;
10 sacks in rathole.
Job completed at 8:30 p.m. on 2/27/83.