

Lse #957

~~HELWICK~~

(~~JELINEK #1~~) - C NE NE of Section 31-15S-8W, Ellsworth County, Kansas "OWWO"

Drilling Contractor: Red Tiger Drilling Company - Rig #4 Jerb Ogle. Hays Mobile
1720 Wichita Plaza #913-625-7993
Wichita, Kansas 67202 263-2371

Geologist: Toby Elster - Office 263-0542
Garden Motel, Ellsworth #913-472-3116

Investors:

1/16/75 - Laughlin-Simmons used "Metal Detector" to locate "surface casing" in old hole

1/23/75 - Filed "Intent to Drill" for OWWO - used Davis Mud, Sun Cementing.

1/27/75 - 9:30 a.m. Red Tiger called advising:

1/25/75 - Moved in and rigged up.

1/26/75 - Drilling Plug at 9:00 a.m.

1/27/75 - Drilling at 2685'

(Jerb Ogle says would probably be drilling to 2800'
1/27/75
8:30 a.m. GNRupe advised Toby Elster

says "washing" down at 1500' on 1/26th(Sunday)

1/28/75 9:00 a.m. Red Tiger advised/

DST #1 from 2675'-2712' 60-60-60=60 (no pressures received)

Recovered 300' of water. Ran 2 Logs (1 took and the other did not)

This morning circulating at 2712' to run another LOG.

1/29/75 Red Tiger advised

DST #2 from 2715' - 2767' 60-60

Recovered 1130' Salt Water

IF 78# FF 343#

ISIP 1055# FSIP 1047#

Total Depth 2767' "D & A" plug

drill 100' deeper