

BRG PETROLEUM, INC.

Drilling Report

KIRKENDALL #1-19
SW/4 Sec. 19-T21N-R15W
Major County, OK

01/10/91 - Depth 2230', Prog 774', Day 3, Sh & Anhy,
Oper: TOH, 1/2° @ 1531', 3/4° @ 2033', MW :
10.5, Vis 35, WL NC, SPM 1300, PP 5, RPM
140, Wt 30, Bit #2 - 7 7/8 Sm FDT in @ 747',
out @ 2033', 1286' in 15 3/4 hrs, Bit #3 -
7 7/8 Sm FDS in @ 2033', out @ 2230', 197'
in 9 1/4 hrs, Oper Hrs: Drlg 16 1/4, Trip
5, Service 1, Surveys 3/4, Rig Repair 1/4,
Other - 3/4 hr - Conn.
Comments: TFB #2 @ 2033'. Now tripping for
new bit @ 2230'. Water line froze and can't
haul wtr due to ice storm.
DWC: \$8950 CWC: \$56,360

BLANCHARD-RIZELY 2-15
SW/4 Sec. 15-T28N-R25W
Harper County, OK

01/10/91 - Depth 6280', Prog 300', Day 14, Lm & Sh, Oper:
Drlg, MW 9.2, Vis 52, WL 7.6, LCM 1#, pH 9.5,
Cl 6000, Cake 2/32, Solids 5.7%, SPM 60, PP
1200, RPM 70, Wt 42, Bit #4 - 7 7/8 HTC J-33
in @ 5631', 649' in 63 1/4 hrs, Oper Hrs:
Drlg 22 1/2, Other - 1 1/2 hrs - Jet & Conn.
DWC: \$3400 CWC: \$98,950

PRODUCTION REPORT:

Pickens #1

01-09-91 - 21 hrs pump 23 BO + 60 BW. Hook up to SWD well today.

1-10-91	22 hrs	15 BO	?	24" VAC ON SWD
1-11-91	24 hr	13 BO	?	21" VAC ON SWD - HAD TO OPEN A LITTLE -
1-12-91	24 hr	13 BO	?	21" VAC
1-13-91	24 hrs	13 BO	?	23" VAC
1-14-91	26 hrs	15 BO	?	17" VAC