



Lse #869 - DWIGHT O. BECK #1 - E/2 SE NW NE of Section 28-17S-10W, Ellsworth County, Ks

Drilling Contractor: ~~Allen Drilling Company~~ (Earl Allen)  
P. O. Box 1389 #316-793-5681  
Great Bend, Kansas 67530

Geologist: William G. Clement  
Wichita, Kansas

Joe Branum  
EMPHASIS OIL OPERATIONS  
P.O. Box 506, Russell, Ks. 67665  
#913-483-3518/

Mobile #483-5267  
reg. Russell  
Mobile on Rig  
#483-5269 reg.  
Russell in  
Ellinwood Area

INVESTORS  
C & C CO.  
Cassell  
Keith Jones  
Mossey  
Scanlon  
Ralph Miller

Dwight O. Beck, Route #1, Bushton, Kansas #316-562-3421  
per Dan Morgan

- 4/14/76 Filed "Intent to Drill" With State Corporation Commission.
- 4/14/76 Ordered "staking and elevation" w/ Laughlin Simmons by Clement. later part of this week.
- 4/15/76 If staked and elevation ran by 4/17 to dig pits per Bill Clement
- 4/16/76 10:15 a.m. Hired Emphasis to drill Well. Laughlin-Simmons staking this a.m. Moving in tomorrow 4/17/76 Laughlin-Simmons elevation: 1818' Gr. 1823' Kelly Bushing

*messed copy Report to Beck - not to any one else until 4/19/76 GWR*

4/23/76 9:45 a.m./EMPHASIS called set 8 5/8" Surface Casing at 287' cemented with 175 sacks 50-50 Poz-Mix, 3% calcium Chloride, 2% Gel. Plug down at 9:30 a.m. today.

Rat hole started at 8:30 p.m. 4/22/76 Waist deep in "mud".

4/26/76 8:00 a.m. EMPHASIS called giving following report:

- 4/24/76 - Drilling at 1457' at 7:00 a.m.
- 4/25/76 - Drilling at 1946' at 7:00 a.m.
- 4/26/76 - Drilling at 2330' at 7:00 a.m. (Unable to pick Anhydrite)

4/27/76 Drilling at 2670' at 7:00 a.m.

4/28/76 Drilling at 2925 at 7:00 a.m. Noon drilling at 2960' Top HEEBNER 2847' -1024

8:45 ~~running~~ a little bit low to Slawson's Well

4/29/76 Drilling at 3145' at 7:30 a.m. per Bill Clement Top BROWNLIME 2964' -1141'

(Well running 1' low to Slawson's #4 Schepmann-oil producer which looks good.)

(1' low #4 Slawson)

Top LANSING 2979' -1156'

(7' low Well in SE/4 of Sec. 28)

4/30/76 Preparin g to take DST #1 from 3304' - 3325'

Had some slight stain and odor--no free oil Top ARBUCKLE 3298' or -1475'

(6' low to #4 Slawson)

DST #1-a 3304' - 3325' 45-45-45-45. Weak blow. (7' low to SE/4 Well)

Had 1200' Mud. Hole in drill pipe--test not valid.

ISIP 1069# FSIP 1069#

DST #1-b 3304' - 3325' 30-45-45-45. Had fair blow. Recovered 190' fluid, 4' Muddy Oil

62' Slight Oil Cut Mud; 124' slight oil cut muddy water.

ISIP 1053# IF 39 - 62# FF 62-86#, FSIP 1037#

RD 3325' D&A Plugging

*"No Log"*

Plug to Abandon 40 sacks/ Poz-mix Cement @ 500'

25 " Set Halls and Plug @ 300'

10 sacks Cement @ 40' to Surface

Job completed 10:30 a.m. on 5/1/76