



# PALOMINO PETROLEUM, INC.

4924 SE 84th St. • Newton, Kansas 67114-8827

(316) 283-0232 • FAX (316) 283-0234

## PROGRESS REPORT

Palomino Petroleum, Inc.  
150' S of C SE SE  
Elev: 2476 GL; 2481 KB

Section 8-17S-24W  
API#15-135-23869

#5 Tilley  
Ness County, Kansas

3-27-95 Moved in Pickrell rotary tools. Spudded at 6:00 P.M. Ran 8 jts. used, tested 8 5/8" 20# surface pipe set at 208' and cemented with 140 sacks 60-40 pozmix, 2% gel, 3% c.c. Cement did circulate. Plug down at 10:45 P.M.

3-28-95 Drilling out under surface.

3-29-95 Drilling at 1882'.

3-30-95 Drilling at 2719'.

3-31-95 Drilling at 3226'.

4-1-95 Drilling at 3690'.

4-2-95 Drilling at 4119'.

4-3-95 Running DST #1 (4320-4370). DST #1: 4320-4370, 30-30-30-30, surface blow died in 27 minutes, rec. 30' very slightly oil cut mud. FP 35-35; 47-47; SIP 129-117.

4-4-95 DST #2: 4405-4445, 30-30-30-30, surface blow died in 25 minutes, rec. 20' very slightly oil cut mud. FP 46-46; 58-58; SIP 786-633. DST #3: 4440-4451, 30-45-60-75, rec. 120' clean oil, 60' very slightly oil cut mud. FP 35-47; 58-70; SIP 1174-1117. Ran electric log. Ran 129 jts. used, tested 5½" 14# casing set 9' off bottom at 4442' & cemented with 250 sacks 60-40 pozmix, 10% salt, 2% gel, ¾% Halad 322, 20 bbls. salt flush. Plug down at 3:20 P.M. Port collar at 1803'. Shoe jt. = 9.10'.

4-6-95 WOCT until further notice.

### SAMPLE TOPS

Anhy.	1760	(+ 721) to 1791
Heeb.	3801	(-1320)
LKC	3843	(-1362)
Ft. Scott	4338	(-1857)
Miss.	4437	(-1956)
RTD	4451	(-1970)

### E-LOG TOPS

Anhy.	1760	(+ 721) to 1790
Heeb.	3797	(-1316)
LKC	3840	(-1359)
Ft. Scott	4340	(-1859)
Cher. Sh.	4367	(-1886)
Rew. Miss.	4432	(-1951)
Miss. Dol.	4437	(-1956)
LTD	4450	(-1969)



## PALOMINO PETROLEUM, INC.

4924 SE 84th St. • Newton, Kansas 67114-8827  
(316) 283-0232 • FAX (316) 283-0234

### PROGRESS REPORT

Palomino Petroleum, Inc.  
150' S of C SE SE  
Elev: 2476 GL; 2481 KB

Section 8-17S-24W  
API#15-135-23869

#5 Tilley  
Ness County, Kansas

- 4-10-95 Moved in cable tools. Cemented port collar.
- 4-11-95 Shut down. Will begin drilling shoe jt. tomorrow.
- 4-12-95 Drilled shoe jt. Shut down.
- 4-13-95 ONFU = 120' muddy oil (2.93 bbls.). Swabbed down. Recovered 3.48 bbls. oil on swab down. Wire line on cable tool rig was bad. Shut down at 10:15 A.M. to replace wire line. Will start up on Monday, April 17, 1995.
- 4-14-95 Replaced wire line earlier than anticipated. ONFU = 300' oil (7.32 bbls.). Recovered 8.35 bbls. on swab down. 1st half hour swab = no fluid. Deepened 1 foot. Ran bailer. Acidized with 250 gal. 15% Fe acid (loaded hole). Shut down.
- 4-15-95 Acid went. Swabbed down. Recovered 108 bbls. Total load was 109 bbls. 1st half hour swab = 1.67 bbls. (76% oil); 2nd half hour = 3.34 bbls. (92% oil); 3rd half hour = 2.51 bbls. (97% oil). Shut down.
- 4-17-95 FU = 1100' oil (26.84 bbls.). Recovered 30 bbls. oil on swab down. Ran bailer. Will run tubing and rods today.