

DAILY DRILLING REPORTOPERATOR: L. D. DRILLING, INC.LEASE: ROBBINS #1
NE SW SW SEC. 9-18-15
BARTON CO.WELLSITE GEOLOGIST: KIM SHOEMAKERELEVATION: 1940 GR 1945 KBCONTRACTOR: COMPANY TOOLSPTD: 3550'SPUD: 9-12-01 7:15 P.M.SURFACE: Ran 23 Jts. 24# 8 5/8" New Surface Csg. set @ 978' W/425 sx. 60/40 Pozmix,
2% Gel, 3% cc Did Circulate. Allied Cementing. Plug down 6:45 pm 9-13-01

9-12-01	Dig Rotary Pits, Move in, rig up and spud @ 7:15 p.m.	<u>DST #1</u> 1823-1903 Chase
9-13-01	810' Drilling surface hole	<u>TIMES:</u> 30-30-30-30
9-14-01	1065' Drilling Start Drilling 4:45 AM	<u>BLOW:</u> 1st Open blt to 2"
9-15-01	1903' Drilling	2nd open blt to 1 1/2"
9-16-01	2805' Come out W/bit for DST #2	<u>RECOVERY:</u> 62' gcm
9-17-01	3295' DST #2 in progress	IFP: 12-30 FFP: 36-44 ISIP: 243 FSIP: 197
9-18-01	3430' Drilling	Temp: 86°
9-19-01	3575' RTD Plugging	<u>DST #2</u> 3260-3295 Lans. A & B
	1st plug @ 3559' W/25 sx.	<u>TIMES:</u> 30-45-45-60
	2nd plug @ 1030' W/50 sx.	<u>BLOW:</u> 1st open 1 1/2" blow
	3rd plug @ 325' W/40 sx.	2nd open 1" thru-out
	4th plug @ 40' W/10 sx.	<u>RECOVERY:</u> 15' OSM
	Rathole W/15 sx.	
	Total 140 sx. 60/40 Poz, 6% Gel	IFP: 11-15 FFP: 15-19 ISIP: 221 FSIP: 209
	1/4# flo/seal per sk.	Temp: 105°
	Plug down @ 11:45 A.M. 9-19-01	<u>DST #3</u> 3314-3342 Lans. E&F
	Allied Cementing - Plugger Herb	<u>TIMES:</u> 30-30-30-30
	Deines	<u>BLOW:</u> 1st open blt to 1/2"
		2nd open 1/8th" thru-out
		<u>RECOVERY:</u> 5' OSM
		IFP: 11-13 FFP: 13-13 ISIP: 42 FSIP: 22
		Temp: 103°
		<u>DST #4</u> 3413-3513 Lans IJKL
		<u>TIMES:</u> 30-45-45-60
		<u>RECOVERY:</u> 670' SMSW
		IFP: 24-148 FFP: 154-296
		ISIP: 930 FSIP: 965 Temp. 114°
<u>SAMPLE TOPS:</u>		
Anhy	971 (+974)	+3' to abandoned offset
Chase	1855 (+ 90)	
Topeka	2954 (-1009)	
Heebner	3191 (-1246)	-5' to abandoned offset
Brown L.	3254 (-1309)	-1' " " "
Lans/KC	3268 (-1323)	-2' " " "
Base KC	3506 (-1561)	
Arbuckle	3359 (-1614)	
RTD	3575 (-1630)	