

June 6, 1961

T. 18 N. 25W  
Sec. 4

Daily Drilling Report  
Lee Banks & Hellar Drilling  
#1 Reed

June 8, 1961 - Rigging up rotary tools.

HELLAR DRILLING COMPANY, INC.

June 9, 1961

Drilling Report  
Lee Banks-Hellar Drilling  
#1 Reed

BILL ATKINSON:

Spudded June 6, 1961, 7:15 P.M. Set 8 5/8" surface casing  
● 277' with 200 sacks cement.

Top of the Blaine Anhydrite	1012
Top of the Cimarron Anhydrite	1635
(No elevation yet)	

June 9, drilling at 2365'.

HELLAR DRILLING COMPANY, INC.

June 7, 1961

Daily Drilling Report  
Lee Banks & Hellar Drilling  
#1 Reed

Spudded June 6, 1961 7:15 P.M.

Set 3 5/8" surface casing @ 277' w/200 sacks cement.

June 7, 1961 - waiting on cement.

HELLAR DRILLING COMPANY, INC.

June 19, 1961

#1 Reed

RTD 4312 Set 4314.73' New 4 $\frac{1}{2}$ " @ 4311 w/125 sacks  
cement.