

State **Kansas** County **Rice**

Company **Messman-Rinehart Oil Co.** Well No. **01 311**

Farm **Peverley**

Survey

Block No. Sec. **30** Twp. **18 S** Range **7 W**

Co-Ord. Elev. **1699 D/F**
1702 K/B

W/2 W/2 NE/4



Contractor: **Graham-Michaelis**

- $\frac{1}{4}$ - Messman-Rinehart Oil Co.
- $\frac{1}{4}$ - Graham-Michaelis Drlg. Co
- $\frac{1}{4}$ - Joe Hall

- $\frac{1}{32}$ - Geo. B. Collins
- $\frac{1}{32}$ - Oliver H. Hughes
- $\frac{1}{16}$ - L. G. Stubbs
- $\frac{1}{8}$ - Donald T. McNeill

3200' Arb. test
300' - 8-5/8" Csg.

NOTE: Show Sketch of Lease and Well Location in Above Space

1320

Ft. from N. Line

Ft. from S. Line

Ft. from W. Line

2310

Ft. from E. Line

Date	Depth	
12-956		M.I.R.T.
12-10		Set 8-5/8" @ 196' w/135 sx. P.D. @ 4:00 A.M. 12-10-56
12-11	690'	Drlg. ($\frac{1}{4}^{\circ}$ off @ 500')
12-12	1468'	Drlg. ($\frac{1}{2}^{\circ}$ off @ 1000')
12-13	2151'	Drlg.
12-14	2504'	Drlg.
12-17	3122'	Drlg.
12-18		Sp Sd 3170-82 good show of

Date	Depth	692585
12-15	3155'	free oil. 18' lower than D&R's
12-17	3200'	dry hole 200' SE
12-19	3121'	DST #1 - 2778-2829, Op 1', wk blow, rec. 50' mud & VSSO,
12-11	3200'	120' of gas. IFP 40#, FFP 40#, BHP 110#
12-10		DST #2 - 3162-93, Op 30", rec.
12-8-29		5' mud w/SO, BHP 510#
	2604'	Heebner (-902)
	2764'	Lansing (-1062)
12-31	3170'	Simpson Sand (-1468)
	3205'	Arbuckle (-1503)
	3211'	R.T.D.
12-19		Set 5½" csg. @ 3211' w/50 sx. posmix, P.D. 12:40 A.M., 12/19 Lane-Wells Log W.O.C.T.
12-24		M.I.C.T. - Bailed & shut down for Christmas
12-25		To perf. Sp. Sd. & frac
12-27		Perf. 3171-77 w/24 shots Prep. to frac
12-28		Frac. w/6000# Sd. & 5000 gal. of G-0 frac 5%. Total of 311 BF, top pressure 1600#
		Finished @ 1500#, In 5" dropped to 1000# In 50" Dropped to 300#

State Kansas County Rice

Company Messman-Rinehart Oil Co. Well No. 1

Farm Peverley

Survey _____

Block No. _____ Sec. 30 Twp. 18 S Range 7 W

Co-Ord. _____ Elev. 1699 D/F
1702 K/B

W/2 W/2 NE/4



Page 2

NOTE: Show Sketch of Lease and Well Location in Above Space

Ft. from N. Line

Ft. from S. Line

Ft. from W. Line

Ft. from E. Line

Date	Depth	
3-18-21		Pulling tbq. to start swb @
		8:00 P.M. Dropped to $1\frac{1}{2}$
1-8		GWPH. Swb. stained w/oil
12-29		Swb 9 BFPH 88% wtr. 6 bbls.
1-5		new oil in 9 hrs. Testing
12-31		Making 6.98 BFPH. Past 24
1-3		hrs. made 9 BO - has 38 bbls.
1-5-21		of load to rec. To POP & to
		test on pump

