



Blackstone Drilling, Inc.

Box 455 • 523 West Kansas • Phone (316) 241-1250
McPHERSON, KANSAS 67460

September 1, 1976

COMPANY: EXCALIBUR PRODUCTION CO., INC.
CONTRACTOR: BLACKSTONE DRILLING, INC.
FIRM: PRIDDY #3
LOCATION: 530' EWL & 510' NWL SE/4, Sec. 12-18-4W,
McPherson County, Kansas
COMMENCED: August 20, 1976
COMPLETED: September 1, 1976
ELEVATION: 1448 K. B.

0	to	25	Clay
25	to	68	Sand
68	to	90	Shale
90	to	490	Lime & Salt
490	to	770	Lime & Shale
770	to	1150	Lime
1150	to	1630	Shale
1630	to	1995	Shale & Lime
1995	to	2060	Lime & Shale
2060	to	2190	Shale
2190	to	2425	Shale & Lime
2425	to	2830	Lime
2830	to	2940	Lime & Shale
2940	to	3110	Shale & Lime
3110	to	3230	Mississippi
3230	to	3256	Lime
3256	to	3491	Shale
3491	to	3530	Maquoketa
		3530	T. D.

Cut 17 1/2" hole to 92' and run 13 3/8" surface with 100 sacks of 2X Gel and 2X CC at 90'. Plug down at 11:30 A. M., August 24, 1976. Run 492' of 8 5/8" with 200 sacks of 2X Gel & 2X CC at 490'. Plug down at 3:30 P. M., August 25, 1976. Cut 7 7/8" hole to 3530'. Run 3535' of 5 1/2" O. D. casing, cemented at 3530 with 60 sacks of cement. Plug down at 10:15 A. M., September 1, 1976.

TOPS:

Measurements taken from K. B.