



## RUPE OIL COMPANY

#1 EVERS "OWWO" - NW NE NW of Section 23-19S-14W, Barton County, Kansas

---

Drilling Contractor: Red Tiger Drilling Company  
Wichita, Kansas

Geologist: William G. Clement  
Wichita, Kansas

---

- January 23, 1976 - Filed "Intent" to "washdown" with State Corporation Commission.  
Laughlin-Simmons "relocating" stake and ran elevation.  
Laughlin-Simmons elevation is 1873' ground and 1878' Kelly Bushing.
- January 25, 1976 - Red Tiger started @ 2:30 p.m. Reached Top of Fish at 1896' at 7:00 a.m. on 1/26/76.
- January 27, 1976 - "Washed over" to 2100'--came out of the hole this morning--going back to "wash over" another 100' before they cut off the 5½" pipe.
- January 28, 1976 - Reamed to 1985' -- got out 75' pipe. Came out of hole--went in again with Shoe and washed over again. Down to 2060'.
- January 29, 1976 -  
Went back in hole last night pulled out @ 1996' -- nothing in pipe.  
Going to "spot 75 sack Cement Plug" at 1950'.
- January 30, 1976 - After "spotting cement plug" started drilling and at 3:45 p.m. drilling at 1870'.
- January 31, 1976 - Drilling depth 2050' -- whipped stocked off - Top of Cement at 1830'.  
Went out of hole at approximately 1869'.
- February 1, 1976 - Reached "final Total Depth at 2370'.  
Logged.
- Took DRILL STEM TEST #1 from 2270' - 2370'. Tool open 30 minutes; shut in 30 minutes; open 30 minutes, shut in 5 minutes. Recovered 65' watery mud. Initial Flow Pressure 66# and 89#, Final Flow Pressure 98# and 98#. Initial Shut In Pressure 777#. Did not have Final Shut In Pressure.
- Took DRILL STEM TEST #2 (STRADDLE TEST) from 1762' -1847'.  
Tool open 30 minutes, shut in 45 minutes, open 60 minutes, shut in 60 minutes. Recovered 480' formation water. Initial Flow Pressure 98# -178#  
Final Flow Pressure 223# - 290#. Initial Shut In Pressure and Final Shut In Pressure 524#.  
Abandoning and
- February 2, 1976 - Plugged the hole. Mud to 810' cemented with 25 sacks cement;  
mud to 350' cemented with 25 sacks cement;  
mud to 40' with 1/2 sack Halls and 10 sacks Cement  
and 2 sacks Cement in Rathole.  
Job completed at 6:30 a.m. today.

Use # EVERS #1 "OWWO" NW NE NW of Section 23-19S-14W, Barton County, Kansas

*3 miles NW Great Bend on Hiway 96*

Drlg Contractor: Red Tiger Drilling Company - Rig #3  
Wichita, Kansas (263-2371-  
(Short Crawford-Tool Pusher  
Hays Mobile #913-625-7954  
(res. #316-257-3695/Lyons, Ks)

Geologist: William G. Clement  
Wichita, Kansas *Holiday Inn Great Bend, Ks*  
#316-628-7993

INVESTORS

1/23/76 - Filed "Intent" on WASHDOWN" w/ State Corporation Commission

11:45 a.m. had  
Aspen Drilling Company 'w/ metal detector' staked "red/yellow flag

1:00 p.m. & wooden pole" by noon as per Bill Schachle/Aspen--relayed to Red Tiger.  
Bill/called Laughlin-Simmons had "elevation" cancelled "staking & "elevation,

but they were on their way.

1/26/76- 12:30 a.m. drlg at 900' as per Bill Clement.

~~8x40xxxxxxGNRopexxxx~~

10:00 a.m. - reached Top of Fish at 1896' at 7:00 a.m.

Laughlin-Simmons elevation 1873' Gr.

1878' KB

estimate they will be "washing over" at 11:00 a.m.

1/27/76 - 9:00 a.m. Red Tiger called/started drilling 1/25/76 at 2:30 p.m.

"washed over" to 2100' - came out of the hole this morning--  
going back to "wash over another 100') before they cut off  
the 5½" pipe.

1/28/76 - Reamed to 1985'-- got out 75' pipe. Came out of hole--went in again with shoe  
and washed over again. Now down to 2060'.

1/29/76 - 9:00 a.m. Bill Clement called in:

1/27 - 2104'

1/28 - Made a trip @ 1945'. Rewashed all the way to 1985' Filled wash pipe--had  
75' casing--went back in hole.

1/29 - Down to 1985'--had 16' casing. Went back in hole last night  
pulled out 1996'. Pulled out--nothin in pipe.

Going to "spot 75 sacks Cement Plug" at 1950'.

*as per Red Tiger 1/27/76 9:30 am*  
1/30/76 - After "spotting cement" started drilling and at 3:45 p.m. drilling at 1870'.

1/31/76 - Drilling depth 2050' "whipped stocked it off - top of Cement at 1830'. Went out of hole  
at approximately 1869'.

2/1/76 - Reached "final" TD 2370'. Logged

Took DRILL STEM TEST #1 2270' - 2370' 30-30-30-5. Recovered 65' watery Mud

IF 66 - 889# FF 98 - 98# ISIP 777# Did not have FSIP

Took DRILL STEM TEST #2 (STRADDLE TEST) 1762' - 1847'. 30-45-60-60.

Recovered 480' formation water. IF 98 - 178# FF 223=290# ISIP & FSIP 524#

2/2/76 - Plugged the hole. Mud to 810' cemented with 25 sacks cement;

" to 350' cemented with 25 sacks cement;

" to 40' with 1/2 sack Hulls and 10 sacks cement  
and 2 sacks in Rathole.

Job completed at 6:30 a.m. today.