

**TRILOBITE
TESTING INC.**

P.O. Box 1733 • Hays, Kansas 67601

Test Ticket

NO. 04020015161

Well Name & No. Day # 1-11 Test No. 1 Date 12-7-10
Company Abercrombie Energy, LLC Elevation 2608 KB 2603 GL
Address 10209 W Central Wichita KS 67212
Co. Rep / Geo. Roger Martin Rig WW 10
Location: Sec. 11 Twp. 19S Rge. 26W Co. Ness State KS

Interval Tested 4546-4590 Zone Tested Miss
Anchor Length 44' Drill Pipe Run 4402 Mud Wt. 9.4
Top Packer Depth 4542 Drill Collars Run 123 Vis 50
Bottom Packer Depth 4546 Wt. Pipe Run Ø WL 10.4
Total Depth 4590 Chlorides 5200 ppm System LCM 1

Blow Description IF: Built to 1/8" Blow
IS: Built to 1/8" Blow NO Return Blow
FF: NO Return Blow NO Blow Fluted ~~tool~~ tool, No Blow
FS: NO Return Blow

Rec	Feet of	%gas	%oil	%water	%mud
<u>1</u>	<u>Free Oil</u>	<u>100</u>			
<u>72</u>	<u>OCM</u>	<u>10</u>		<u>90</u>	

Rec Total 73 BHT 119 Gravity 1 API RW 1 @ 1 °F Chlorides 1 ppm

(A) Initial Hydrostatic	(B) First Initial Flow	(C) First Final Flow	(D) Initial Shut-In	(E) Second Initial Flow	(F) Second Final Flow	(G) Final Shut-In	(H) Final Hydrostatic
<u>2311</u>	<u>34</u>	<u>42</u>	<u>167</u>	<u>45</u>	<u>52</u>	<u>162</u>	<u>2264</u>

Test	Jars	Safety Joint	Circ Sub	Hourly Standby	Mileage	Sampler	Straddle	Shale Packer	Extra Packer	Extra Recorder	Day Standby	Accessibility
☒	☒	☒	☒	☐	<u>90 RT = 112.50</u>							


T-On Location 11:30
T-Started 01:31
T-Open 04:08
T-Pulled 07:08
T-Out 08:54
Comments _____

Initial Open 30
Initial Shut-In 60
Final Flow 30
Final Shut-In 60

Sub Total 1662.50/-

Approved By Roger Martin Our Representative Mike Roberts

TriLOBITE Testing Inc. shall not be liable for damaged of any kind of the property or personnel of the one for whom a test is made, or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statements or opinion concerning the results of any test, tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.



TRILOBITE TESTING INC.

P.O. Box 1733 • Hays, Kansas 67601

Test Ticket

NO. 040602

DEC 09 2010

Well Name & No. Day #1-11 Test No. 2 Date 12-7-10
 Company Abercrombie Energy LLC Elevation 2608 KB 2603 GL
 Address 10209 W. Central Wichita KS 67212
 Co. Rep / Geo. Roger Martin Rig WW 10
 Location: Sec. 11 Twp. 19S Rge. 26 W Co. Ness State KS

Interval Tested 4588-4595 Zone Tested Miss. Dolo
 Anchor Length 7' Drill Pipe Run 4443 Mud Wt. 9.2
 Top Packer Depth 4584 Drill Collars Run 123 Vis 63
 Bottom Packer Depth 4588 Wt. Pipe Run Ø WL 9.6
 Total Depth 4595 Chlorides 5200 ppm System LCM Trace
 Blow Description IF: Built to 4" Blow
IS: No Return Blow
FF: Built to 5" Blow
FS: No Return Blow

Rec <u>1</u>	Feet of <u>Free Oil</u>	%gas <u>100</u>	%oil	%water	%mud
Rec <u>267</u>	Feet of <u>MCW</u>	%gas	%oil <u>90</u>	%water <u>10</u>	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud

Rec Total 268 ~~268~~ ~~268~~ BHT 132 Gravity 1 API RW 609 @ 38.8 °F Chlorides 7000 ppm
 (A) Initial Hydrostatic 2282 ☒ Test 1225.00 T-On Location 15:04
 (B) First Initial Flow 18 ☒ Jars 250.00 T-Started 16:15
 (C) First Final Flow 77 ☒ Safety Joint 75.00 T-Open 18:31
 (D) Initial Shut-In 1312 ☒ Circ Sub NC T-Pulled 23:30
 (E) Second Initial Flow 78 ☐ Hourly Standby 314hr 75 T-Out 01:41
 (F) Second Final Flow 145 ☒ Mileage 90 RT: 112.50 Comments
 (G) Final Shut-In 1311 ☐ Sampler
 (H) Final Hydrostatic 2220 ☐ Straddle ☐ Ruined Shale Packer
☐ Shale Packer ☐ Ruined Packer
☐ Extra Packer ☐ Extra Copies
☐ Extra Recorder
☐ Day Standby
☐ Accessibility

Initial Open 30
 Initial Shut-In 60
 Final Flow 90
 Final Shut-In 120

Sub Total 1737.50
 Total 1737.50
 MP/DST Disc't

Approved By Roger Martin

Our Representative Mike Polach

Triobite Testing Inc. shall not be liable for damaged of any kind of the property or personnel of the one for whom a test is made, or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statements or opinion concerning the results of any test, tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.