



RUPE OIL COMPANY

WRIGHT PROSPECT
Barton County, Kansas

WRIGHT #1 - NW NW SE of Section 28-20S-14W, Barton County, Kansas

Drilling Contractor: Red Tiger Drilling Company
Wichita, Kansas

Geologist: William G. Clement
Wichita, Kansas

- 2/20/75 - "Intent to Drill" filed with State Corporation Commission.
Laughlin-Simmons & Company staked location and ran elevation.
Ground level 1919' Kelly Bushing 1924'
Red Tiger Drilling Company will be moving in Rotary Tools on Feb. 22nd.
- 2/24/75 - Red Tiger Drilling Company spudded at 5:15 p.m. Drilled 497' of 12 $\frac{1}{4}$ ' hole.
Ran 13 jts. 28# 8 5/8" = 487.71'. Set Surface Casing at 495' with 10' Landing
Joint cemented with 150 sacks 50-50 Pozmix, 3% Calcium Chloride, 150 sacks
Common Cement, 3% Calcium Chloride. Plug was down at 6:30 a.m. on 2/23/75.
Drilled plug at 6:30 p.m. Had 20' Hard Cement in pipe. 2/23/75.
7:00 a.m. on 2/24/75 drilling at 1440'. Top of Anhydrite 855' or +1069'
Base of Anhydrite 867' or +1057'
- 2/25/75 - Drilling at 2085' at 7:00 a.m. Gas Detector is on location.
- 2/26/75 - Drilling at 2490' at 7:00 a.m. Top of Tarkio 2646' or -722'
- 2/27/75 - Drilling at 2920' at 7:00 a.m.
- 2/28/75 - Drilling at 3230' at 7:00 a.m. Top of Heebner 3192' or -1268'
At the Heebner level the Well is running approximately 5' high to the Well to the North
in the same Section, which Well had several shows in the Lansing, Simpson and Arbuckle.
- 3/ 1/75 - Drilling at 3375' at 7:00 a.m.
Took Drill Stem Test #1 from 3298 - 3328' Tool open 30 minutes, shut in 30 minutes.
Weak blow for 20 minutes --- died. Recovered 5' Oil flecked Mud.
Initial Flow Pressure 48#
Final Flow Pressure 48#
Shut In Pressure 48#. Temperature 100⁰.
Top of Brown Lime 3296' or -1372'
Top of Lansing 3306' or -1382'
- 3/ 2/75 - Drill Stem Test #2 from 3530' - 3558'. Tool open 45 minutes; shut in 45 minutes;
open 60 minutes; shut in 60 minutes. Good blow throughout. Recovered 20' Mud;
186' Watery Mud, 248' Muddy Water. Top of Simpson 3549' or -1625'
Top of Arbuckle 3589' or -1665'
Initial Flow Pressure 48# to 126#
Final Flow Pressure 146# to 214#
Initial Shut In Pressure 361#
Final Shut In Pressure 351#
- 3/ 3/75 - Drill Stem Test #3 from 3617' - 3632'. Tool open 30 minutes--had strong blow;
shut in 45 minutes; open 60 minutes, shut in 60 minutes.
Recovered 1860' Black Sulphur Water
Initial Flow Pressure 58# - 429#
Final Flow Pressure 458# - 788#
Initial Shut In Pressure 1149#
Final Shut In Pressure 1139#
Total Depth 3632' "dry and abandoned".
- 3/ 4/75 - Plugged with 70 sacks cement at 785';
20 sacks cement at 490';
1/2 sack Hulls and plug at 40';
10 sacks cement to Surface.
Job completed at 9:00 p.m. on 3/3/75.

WRIGHT #1 - NW NW SE of Section 28-20S-14W, Barton County, Kansas

Drilling Contractor: Red Tiger Drilling Co. (268-2371) Rig #5 Walt Oden/
Wichita, Kansas Hays Mobile #913-625-7997

Geologist: Wm. G. Clement / HOLIDAY INN, Great Bend, KS 316-
Wichita, Kansas (264-3740 Res.) Room #104 / 793-8486 Investors
Wm. Moser 7/8

3/28/74 - Filed "Intent to Drill" w/ State Corporation Commission. Dick Davis
1/ 8/75 - Laughlin-Simmons staked and run elevation: 1919' Ground 519 S. Market
Wichita 67202

2/20/75 - Bill Clement advised Red Tiger moving in Rotary/Saturday 2/22/75

2/24/75 - Spudded @ 5:15 p.m. Drilled 497' of 12 $\frac{1}{4}$ " hole. Ran 13 jts. used
28# 8 5/8" = 487.71' Set at 495' with 10' Land Joint, cemented with 150 sax
50-50 Pozmix, 3% cc; 150 sax Common 3% cc. Plug was down at 6:30 a.m.
on 2/23. Drilled plug at 6:30 p.m. Had 20' Hard Cement in pipe.

2/24/75 - 7:00 a.m. Drilling at 1440' TOP of ANHYDRITE 855' - 867' or + 1069' to
1:30 p.m. Davis Gas Detector will be on location today as per 1057'
Bill Clement.

2/25/75 - 7:00 a.m. drlg. at 2085'.

2/26/75 - 7:00 a.m. drlg. at 2490'.

Top of TARKIO 2646' or -722'

At Tarkio level Well running flat with Pet Inc.'s NEWKIRK "A" to the North, in same
Sec.

2/27/75 - 7:00 a.m. drlg at 2920'.

2/28/75 - 7:00 a.m. drlg at 3230'

10:00 a.m. Bill Clement called in advising HEEBNER 3192' or +1268'
running about 2' high to the Well to the North. Now drlg at 3280'.
PET Inc.'s - Newkirk Well (which Well had several shows in the
Lansing, Simpson, Arbuckle.

3/ 3/75 On 3/1/75 10:00 a.m. Bill Clement called Gil BROWN LIME 3296' or +1372'

Drlg. 3402 @ 9:00 a.m. LANSING 3306' or -1382'

DST#1 3298-3328' 30-30. Weak blow for 20 min--died.

Rec. 5' Oil flecked Mud IF 48#, FF 48#, SI 48#. Temp 100°

Red Tiger called 9:00 a.m. today

3/1/75 at 7:00 a.m. 3375'

3/2/75 Ran DST #2 3530-3558' 45=45-60=60. Good blow throughout.

Recovered 20' Mud; 186' Watery Mud, 248' Muddy Water.

IF 48# to 1267' 146' to ISIP 361#, FSIP 351# SIMPSON 3549' -1625'
ARBUCKLE 3589' -1665'

3/3/75 In process of DST #3 from 3617-3632' open 30 min. had strong blow;
shut in 45 min.; 60 min; 60 min.

Recovered 1860' Black Sulphur Water IF 58# - 429# FF 458# - 788#
ISIP 1149# FSIP 1139#

Total Depth 3632' D&A

3/ 4/75 9:00 a.m./Red Tiger advised plugged with 70 sx @ 785'; 20 sx @ 490'; $\frac{1}{2}$ sx Hulls and
Plug @ 40'; 10 sx to surface. Cement 50-50 Pozmix 6% Gel. Job completed at 9:00 p.m.

3/3/75