



Hays (913) 625-5444
Chase (316) 938-2396
Lyons (316) 257-3825

Completion Report

E. R. Kester 1-18
Finney County, Kansas

1. July 23, 1993 Found D.V. tool at 2168', used power swivel with bit and scraper to drill up D.V. Pressured up to 500#-holding. Ran tubing and found T.D at 4874', circulated hole clean. Pulled tubing and filled casing w/water.
2. July 24, 1993 Ran cement bond log. Cement top at 3862. Log T.D. @ 4865'. Swabbed down, left 900' of water in hole and perforated 4826-4832, 3H/Ft.
3. Started swabbing - had good show of oil on second pull. Swabbed down to perforations and recovered 30 barrels, 8 BO and 22 BW.

Swab tested for 1/hr. 4:00 - 5:00 and recovered 6/BO, no water.

Shut in.
4. July 26, 1992 Overnight fillup (39) hours. - Fluid at 3500'

Swabbed steady for 1/hour from 4100' & recovered 22 BO. no/water
Swabbed steady for 1/hour from 4500' & recovered 19 BO. no/water
Waited 30/min and ran swab - fluid kicked back 120' to 4380'
5. Ran 2" tubing w/15' open ended mud anchor to 4853', 12 foot off bottom. Ran 1 1/2" X 14' BHD pump w/4' gas anchor and new 3/4" rods.

Rex Curtis