

ABERCROMBIE DRILLING, INC.

801 UNION CENTER
WICHITA, KANSAS 67202

FOSTER #2-18 (Rig #5)
Approx. E/2 SW NW
Sec. 18-21S-34W
Finney Co., KS

OPERATOR: Lebsack Oil Production, Inc.
CONTRACTOR: Abercrombie Drilling, Inc.

ELEVATION: GL 3056'
KB 3061'

Lebsack Oil Production, Inc.
P.O. Box 489
Hays, KS 67601
(913) 625-3046

API #15-055-20,950

Rig 5 872-5942+1210-
0205

12-23-90 MIRU, shut down for Christmas.

12-26-90 Preparing to start up & spud.

12-27-90 Spud 3:30 p.m., 12-26-90, cut 272'-12 1/4", deviation 3/4". Ran 7 joints of 8 5/8"-28# casing, tally 264', set at 271', cemented with 220 sx of 60-40 pozmix, 2% gel 3% cc. Plug down 10:00 p.m. 12-26-90. Drilled the plug at 6:00 a.m. 12-27-90. 7:00 a.m. drilling at 309'. Bit weight 15-20,000#, rot 120, 800# pump, 56 spm. Rig up 8 1/2 hrs, drilling 3 hrs, rig up & run casing & cement 4 hrs. Bit #1 S3J SN 376508, cut 37'-1/2 hr, native mud & fresh water.

12/28/90 Drilling at 1915'

3061

12 2769

Anky 2103?

12-30 3483-

12-31 3970 +

7AM

4238

1-1


Handwritten scribble

H 3899 - 838

L 3950 - 889

4004

Stark 4344 - 1283



AMERICAN ELEVATIONS, INC.

WICHITA 316-262-3311

P.O. BOX 56

HAYS 913-625-4275

HAYS, KANSAS 67601



Lebsack Oil Productions Inc.

(OPERATOR)

2-18

(NO)

Foster

(LEASE)

Finney
(COUNTY)

Ks.
(STATE)

18
S

21s
T

34w
R

3300'FS 4100'FE
(LOCATION)

Rex Curtis

(AUTHORIZED BY)

11-6-90

(DATE)

Scale: 1" = 1000'



2 mi. N. 10 mi. to HWY 83 at Scot Finney Co. line

