



Hays (913) 625-3046
 Chase (316) 938-2396
 Lyons (316) 257-3825

COMPLETION REPORTFoster #3-18 - Finney County

1. November 22, 1991 - T.D. 4980' - 4 1/2" casing - 4966' DV tools 2175'. Drilled DV tools with 3 1/2" bit, casing scraper and reverse circulator.
2. November 23, 1991 - Ran cement log. Bond o.k. - top of lower cement stage 4582'. Perf. 4866-68. 2H/ft. Swab tested - No show. Shut in.
3. November 25, 1991 - Over week-end fill-up 800' water - no show of oil or gas. Set plug at 4860'. Perf. 4652-58', 3H/ft. Swabbed down. Tested 1 1/2 hours - 4 B.F.P.H. 90% oil.
4. Treated w/200 gal. 7 1/2% Mud Acid, 500 gal diesel w/HyFlo. Max. press 1000. Avg. press. 350. Avg. rate 1 1/2 B/M. ISDP 100 - vacuum in 1 minute.
 Total load = 5 B. acid
 12 B. Diesel
 78 B. Brine flush = 95 B. Shut in
5. November 26, 1991 Overnight. Fluid at 3700'. 1100' in hole Swabbed down - recovered 19 B. Tested 1/hr. recovered 15 B. w/show of oil. Tested 2nd. hr. & recovered 11 B. w/ show of oil.

3rd. hr.	5B.	10% oil
4th. hr.	6B.	10% oil
5th. hr.	5B.	10% oil
6th. hr.	6B.	10% oil
7th. hr.	3/B.	25% oil
8th. hr.	3/B.	28% oil

Total recovered 73B. - lack 21 B. of load. Shut in.
6. November 27, 1991 Overnight fill-up 850'. Swabbed down recovered 21 B. 90% oil. Tested:

1st. hr.	2B.	50% oil
2nd. hr.	7B.	37% oil
3rd. hr.	6B.	25% oil

Total recovered - 109 B.
7. Ran 2" tubing with seating nipple, and one full joint for mud anchor, landed at 4854 feet - 1 1/2" X 10' X B.H.D. pump & 3/4 rods to pump test.

W. Lebsack