

Rupe Oil Co

Martindale

Completion

NENE SW Sec 16-23-10W

Reno Co, Kansas

7-10-89: Halliburton pumped 12000 gal 70 quality foam @ 6000 lbs 20/40 sand & 4000 lbs 19/20 sand to frac zone. Displaced @ 12000 SCF N<sub>2</sub>. Maintained rate @ 7BPM (foam rate). Max press 3890 psi, KVP press 3600, ISIP 2450, 15 min 2140, 3 hr SIP 1850. Opened on 1/4" to 1/2" choke, After 2 hrs estimated dry blow of 60 mcf pd. Left open thru 1/2" choke.

JJC

To: [unclear]  
Date: [unclear]  
By: [unclear]  
Checked: [unclear]