

ELSTON #1 - 7-258-18W, Edwards County, Kansas

October 25, 1967 - Perforated from 4336 - 40.

Swabbed well down this morning around noon
and making 5 bbls. water an hour.

Going up and perforate from 4244 - 48'
will set bridging plug about 4260'.
Swab it tonight and tomorrow.

Russ Casing Pulling, Inc.

Box 1082

GREAT BEND, KANSAS

DAILY REPORT

Date 11-18-67 Hours, From 9:00 AM To 5:00 PM Total Rig Time 8 hrs.
 Company Stan Bell Well No. 1
 Address 888 S. N. High Wichita, Ka. Farm Class
S1W-NE Section 7 Township 25 Range 18W County Edwards
 Size Pipe 5 1/2" O.D. Total Depth 4350' Amount Recovered 3444'

Remarks: Rigged up. Plugged back with sand
from 4260' to 4150'. Miled & dumped 5 cu ft of
cement from 4150' to 4140'. Cleaned out the
cellar. Set in jacks. Pulled 18" tension at
100,000 lbs. of pressure. Made shots at 3506'
& 3420'. Worked casing & no increase in
tension.

Shots

3506'

3420'

Russ Sullivan
SW 3-8867

Russ Casing Pulling, Inc.

Russ Hoberecht
SW 3-7336

Box 1082

GREAT BEND, KANSAS

DAILY REPORT

Date 11-19-67 Hours, From 8:00 AM To 1:00 PM Total Rig Time 5 hrs.
Company Stan Bell Well No. 1
Address 888 S. N. High. Wichita, Ka. Farm Clain
S.W.-NE Section 7 Township 25 Range 18W County Edward
Size Pipe 5 1/2" O.P. Total Depth 4350' Amount Recovered 3444'

Remarks:

Pumped in 40 bbl. of oil. Digested oil with water to 3400'. Max. pumping pressure 400 lbs.

Shots

Russ Casing Pulling, Inc.

Box 1082

GREAT BEND, KANSAS

DAILY REPORT

Date 11-20-67 Hours, From 8:00AM to 6:00PM Total Rig Time 4hr.
Company Ston Bell Well No. 1
Address 888 S. Hyd. Wichita, Ka. Farm Claw
SW-NE Section 7 Township 25 Range 18W County Edward
Size Pipe 5 1/2" O.D. Total Depth 4380' Amount Recovered 3444'

Remarks: Pulled rest of casing. 112 joints total.
Loaded jacks. Set bridge at 275'. Set 10' rock
bridge from 275' to 265'. Milled & dumped 6 cu yd of
concrete from 265' to 247'. Set set overnight.

Shots

Russ Casing Pulling, Inc.

Box 1082

GREAT BEND, KANSAS

DAILY REPORT

Date 11-22-67 Hours, From 8:00 AM To 12:00 PM Total Rig Time 4 hrs.
 Company Stam Bell Well No. 1
 Address 888 S. Nyp. Wichita, Ka. Farm Clary
SW-NE Section 7 Township 25 Range 18W County Cherokee
 Size Pipe 5 1/2" O.D. Total Depth 4350' Amount Recovered 3444'

Remarks: Bailed hole dry. Milled & dumped 19 cu ft of cement from 247' to 490'. Mudded hole from 190' to 40'. Set 80' rock bridge from 40' to 30'. Milled & dumped 10 cu ft of cement from 30' to base of the collar. Diamondthld unit.

Shots

INVOICE

Russ Casing Pulling, Inc.

N^o 107

Post Office Box 1082

SW 3-8867

SW 3-7336

GREAT BEND, KANSAS

Your Order No. _____

Glen Rupe

Location SW-NE

222 Brown Building

Well No. 1 Farm Elson

Wichita, Kansas

Cy. Edwards Sec. 7 Twp. 25 Rge. 18W

| DATE | TICKET NO. | DESCRIPTION | PRICE | AMOUNT |
|------|------------|----------------------|---------------------|-----------|
| | | RIG TIME | 25 hours @ 7.00 | \$ 175.00 |
| | | CREDIT | 3 1/2 hours @ 7.00 | -25.00 |
| | | TOTAL PIPE RECOVERED | 3444 Feet @ .20/ft. | 688.80 |
| | | SERVICE CHARGE | | |
| | | MATERIAL FURNISHED | | |
| | | MISCELLANEOUS | | |
| | | TOTAL DEBITS | | \$ 838.80 |

DAILY REPORT

- 11-18-67 Rigged up. Plugged back with sand from 4260' to 4150'. Mixed and dumped 5 sacks of cement from 4150' to 4110', cleaned out the cellar. Set in jacks. Pulled 18" tension at 100,000 lbs. of pressure. Made shots at 3506' and 3420'. Worked casing and no increase in tension.

8 hours
Co. Time
- 11-19-67 Pumped in 40 bbls. of oil. Displaced oil with water to 3400'. Max. pumping pressure 400 lbs.

5 hours
Co. Time
- 11-20-67 Worked casing loose. Pulled 50 joints of casing.

4 hours
Co. Time
- 11-21-67 Pulled rest of casing, 112 joints total. Loaded jacks. Set bridge at 275'. Set 10' rock bridge from 275' to 265'. Mixed and dumped 6 sacks of cement from 265' to 247'. Let set overnight.

4 hours
Co. Time
- 11-22-67 Bailed hole dry. Mixed and dumped 19 sacks of cement from 247' to 190'. Mudded hole from 190' to 40'. Set 10' rock bridge from 40' to 30'. Mixed and dumped 10 sacks of cement from 30' to base of the cellar. Dismantled unit.

4 hours
Co. Time