

NATIONAL OIL COMPANY, INC.
Wichita, Kansas

JUN 28 1978

COMPLETION REPORT

LEASE	HENDERSON C #1	S	T	R	LOC.
COUNTY	FRATT	STATE	KS		FIELD
ELEV. KB	DF		GL		ZERO
ROTARY CONTR.				RIG NO.	SPUD
SUR. CSG	DEPTH			CEMENT CO.	
CEMENT					
PROD. CSG	T.D. CSG			ROTARY T.D.	DATE
SHOE JT.	FLOAT				
CEMENT CO.				CEMENT	

CONTR. JET WELL SERVICE moved in. rig up and set Baker Plug @3890' DATE June 9, 1978
Swab hole dry and Electra perf. 3816-50, 2/ft. Run swab and recovered 27 gal fluid
35% oil in 1/2 hr run again same amount.

10 1400' fluid in hole 600' oil. test one hr 1 1/2 bbls 35% oil. Acidize (Western) 250 gal.
N.E. Load hole and press. to 200# stop pump acid on vac. 2 bbls overflush. inst vac.
69 bbls total. Swab hole down Rec. load and 12 bbls over. 1 hr. 16.70 40% oil

12- 2300' fluid in hole 1000' oil. Swabbing hole down and rig broke down. Rig went to shop.

15- Rig repaired. 2400' fluid 300' oil. Swab down and test 11 bbls. hr. 30% oil

~~20- 1500' fluid 25% oil. Swab down & test 5 bbls hr 55% oil. Test hole 100' oil~~

17- 1100' fillup 375' oil. Swab down & test. 3.30 bbls hr, 40% oil

19- 1700' fillup over weekend 20% oil. swab hole down & acidize (Western) 750 gal NE-15%
treated 1/2 bbls min @100#. on vac immediately. total bbls 80, swab hole down rec 110 bbls.

20- 1200' fillup 20% oil. swab & test 1 hr 11.5, 2hr 8.35-20%, 7.25-25%, 6.00-30%, 5-33%

21- 20# gas, 1000' fillup 30% oil. Testing 3130 bbls hr. 30% oil. Tear down & move rig off.

TUBING-
RODS-
EQUIPMENT -