



DRILLING CORPORATION, INC.

9-26-36W

COMPLETION REPORT

PROSPECT: LEE
WELL: Lee #2
Approx. NE SW
Section 9-26-36W
Kearny County, Kansas

ELEVATION: 3045 K.B.
CONTRACTOR: Hembree

<u>DATE</u>	<u>DAYS ON LOCATION</u>	<u>ACTIVITY</u>
11/22/77		Moving in Completion Unit. Drilled DV Tool
11/23/77		Ran tubing to bottom, pulled tubing and ran cement bond log and correlation log. Perforate 4972' to 82', 2 shots per foot. Left 400' of water in the hole.
11/24/77		2900' of fluid in the hole. (2500' oil and 400' water, which was left in the hole). Swabbed 45 bbls. of oil. Could not swab below 4500'. Gave well 1000 gallons of 15% MCA. 1400# when hole loaded, broke to 800# at 5½ bbls. per min. Instant shutin pressure 600#, vacuum in 5 min. Total load 104 barrels. Recovered 140 bbls in 6 hrs. Swabbing 99% oil. Could not swab below 3400. Swabbing approx. 20 bbls. of oil per hr.
11/25/77		3250' of fluid in the hole. Ran tubing and rod