

Drill Stem Test Report

KCC Form ACO-1 Attachment

Operator:	Herman L. Loeb
Well Name:	Nichols D #5
API Number:	15-097-21468-0000
Test Interval:	4,830-4,860 ft
Test Times:	15-45-90-120
Initial Hydrostatic Pressure:	2,327 psi
Initial Flow Pressures:	54-53 psi
Initial Shutin Pressure:	532 psi
Final Flow Pressures:	48-62 psi
Final Shutin Pressure:	531 psi
Final Hydrostatic Pressure:	2,314 psi
Reached Static:	yes
Bottomhole Temperature:	114 degrees F
Fluid Recovery:	65' sgcm
Gas Flow Rate:	96.71 mcfpd