



## RUPE OIL COMPANY, INC.

P.O. BOX 2273

438 OHIO, WICHITA, KANSAS 67201

(316) 262-3748

KNIGHT #1 - 1000' South of North Line & 1000' West of East Line of NE/4 Sec. 9-30S-11W  
Barber County, Kansas

Production by John J. Cecil, Field Engineer

- June 8, 1988 - RAINBO SERVICE COMPANY set 1.81 Blanking Plug in Nipple at 2890' to shut off lower Zone. Opened Sleeve at 2803'. Casing Pressure 190#. Tubing Pressure 0. Left Casing blowing estimate 100 MCF/per day to unload Water.
- June 9, 1988 - Would not unload.  
Rigged up RUPE ENERGY, INC.'S Rig #4.  
Swabbed 8 bbls. Water to kick Well off. Cleaned up to Tank with Casing Pressure increase to 340# and Tubing Pressure to 250#.  
Shut in overnight.
- June 15, 1988 - Tubing loading up--will not produce into 170# line.  
RAINBO closed Sleeve at 2803'. Swabbed Tubing to see if Blanking Plug is leaking. Dropped Swab too low and partially opened Sleeve. Could not get Sleeve to close completely. Pulled Blanking Plug--looked good, was not leaking. Ran Rebuilt Plug back in Nipple and opened Sleeve.  
Put on line at 300 MCF per day.
- June 16, 1988 - Tubing loaded up--Casing pressure 360#.  
HALLIBURTON pumped 50 bbls. Indian Cave water down annulus. Maximum pressure 400#. On vacuum in 5 minutes. Pulled Tubing, Sleeve, On-Off Tool with Blanking Plug and Packer.  
ELECTRA set Cast Iron Bull Plug at 2870'. Ran 2 3/8" x 4' Perf Sub, 1 25/32" Seating Nipple and 93 joints Tubing. Set at 2808'. Swabbed 25 bbls. Load Water with slight blow behind Swab.  
Shut down overnight.
- June 17, 1988 - Casing Pressure 190#, Tubing Pressure 0. Swabbed down, then 2 bbls. per hour for 4 hours. Total out 35 bbls., 15 bbls. under load.  
Shut down overnight.
- June 18, 1988 - Swabbed down--put on line.
- June 19, & 20, 1988 - Unloading 2 bbls. Load Water daily. Selling 200 MCF per day before loading up.
- June 27, 1988 - Blow down. Pulled 2 joints Tubing.  
Total in 91 joints with Perf Sub at 2748'.  
Rigged down and moved out.