

Computer inventoried

N/A N/A 100

*****TIGHT HOLE*****
Drill Stem Test Information for ACO-1
Hugoton Energy Corporation
MLP Schnellbacher Trust #3-4
Sec. 4-30S-34W, Haskell County, KS
API # 15-067-21200

RELEASED

SEP 28 1999

DST 1

Test Interval: 4330' - 4362'

ORIGINAL

Times: 30-60-45-90

FROM

First Open: Very strong, OBB w/ 2" cracked. Decreased to off BOB in 30 min, no blow back.

Second Open: Strong off BOB immediately, GTS in 5 min, no blow back

Recovery:
4083' gas in pipe
125' slightly gas cut mud
120' water cut gassy mud w/ specks of oil

Pressures
IHP 2158
IFP 108-115
ISIP 1153
FFP 126-129
FSIP 1093
FHP 2113

CONFIDENTIAL

DST 2

Test Interval: 4526' - 4560'

Times: 30-60-45-90

First Open: Surface blow, built to strong, off BOB in 21 min, no blow back

Second Open: Surface blow, built to strong, off BOB in 44 min, no blow back

Recovery:
30' gas in pipe
90' oil & gas cut watery mud
370' gassy water w/ scum of oil

Pressures
IHP 2240
IFP 114-175
ISIP 1317
FFP 231-274
FSIP 1314
FHP 2203

KCC
JUL 23 1998
CONFIDENTIAL