

**RUPE OIL COMPANY**

GRESS #1 - NE NE SW of Section 8-31S-12W, Barber County, Kansas

Drilling Contractor: Union Drilling Company, Inc.
Wichita, KansasGeologist: William G. Clement
Wichita, Kansas

-
- 2/17/75 - Filed "Intent to Drill" with State Corporation Commission.
Ordered staking of location and elevation run by Laughlin-Simmons Company.
- 3/ 4/75 - Union Drilling Company moving in rig tomorrow or next day.
- 3/ 4/75 - Laughlin Simmons & Co. staked location and ran elevation - 1732' Ground.
1737' Kelly Bushing.
- 3/ 6/75 - Moved in rotary tools.
- 3/ 7/75 - Spudded today. Set 8 5/8" Surface Casing at 289' cemented with 250 sacks Common
Cement, 2% Gel, 3% calcium chloride. Down at 9:45 p.m.
- 3/ 8/75 - Drilling out from under Surface Casing at 11:15 a.m. today.
- 3/ 9/75 - Drilling at 1700' at 7:00 a.m.
- 3/10/75 - Drilling at 2107' at 7:00 a.m.
- 3/11/75 - Drilling at 2633' at 7:00 a.m. Gas Detector on location and hooked-up.
- 3/12/75 - Drilling at 3134' at 7:00 a.m. Geologist went out on Well at noon today.
- 3/13/75 - Drilling at 3545' at 7:00 a.m. TARKIO 2916' or -1179'
HOWARD 3153' or -1416'
- 3/14/75 - Took Drill Stem Test #1 from 3648' to 3695'.
Tool open 30 minutes; shut in 45 minutes; open 60 minutes; shute in 45 minutes.
Had strong blow. Recovered 50' watery drilling mud.
- | | | | |
|--------------------------|------|--------------|-----------------|
| Initial Shut In Pressure | 514# | | |
| Initial Flow Pressure | 46# | HEEBNER | 3627' or -1890 |
| Final Flow Pressure | 46# | DOUGLAS SAND | 3682' or -1945' |
| Final Shut In Pressure | 607# | | |
- Rotary Total Depth 3695'
Dry and abandoned. Plugging. At the Howard level this Well ran 6' low to a
Gress Well in SE NW of Section 8-31S-12W;
Heebner level ran 10' low and Douglas Sand
level ran 8' low.
- Plugged with 30 sacks Cement at 270'; 15 sacks Cement at 40' and 25 sacks in rathole.

9/19/74 - LONE STAR STEEL called to advise

pipe allocation approved on #1 GRESS

in 8-31S-12W
Barber County, Ks.

8 5/8" - K-55 Short Threads & Couplings.

4 1/2" - K-55 "

2 3/8" - J-55 Upset Tubing

When ordering Pipe from BOVAIRD
use these numbers:

Wildcat #4-152

Lone Star Order #1-44-6050

as per Bill Clement

1/17/75 -

3:05 p.m. - Bill Robinson/BOVAIRD called again/
suggestin g on the GRESS #1 that it
might be well to call LONE STAR
(#1-800-527-6540)(Bob Reed or Dave
Hamerick) explaining the "delay and
get an "extenston"--so they won't
cancel your order of pipe.

1
attention for
Pipe

3/4/75 - Laughlin - Simmons
changed 4/12/75 on pg E1
~~North~~ **NE NE SW**

Lse #934 - GRESS #1 - ~~SE~~ SW of Section 8-31S-12W, Barber County, Kansas

Drilling Contractor: Red Tiger Drilling Company Douglas Sand 3750'
~~1500 Wichita Plaza~~
Wichita, Kansas 67202 ~~263-2371~~ *1877*

Geologist: Bill Clement UNION DRILLING CO., INC. 262-~~2696~~
~~%COPA MOTEL/Kingman~~ 505 Union Center Bldg.
#316-532-3118 Wichita, Kansas (Dick Budig/Messenger/Gene
Mobile 264-7798 Falkowski)

Investors:
1/14/75-wrote asked:
-Bonat *yo 1/11*
Cassell
~~Cohen met in an~~ *call 4/75*
Deitch
2/12/75 as GNR.
-Higgins *yo 7/19*
Mossey
-Scanlon *yo 1/11*
Paul Royer *3/11*
copy/Dan Mor
on pg 313/

- 9/ 9/74 Filed "Intent to Drill" w/ State Corporation Commission today.
- 2/17/74 Filed "changed location" "Intent to Drill" w/ State Corporation Today. Ordered staking and elevation run by Laughlin-Simmons w/ "changed location".
- 2/17/75 Mailed "contract" to UNION DRLG. CO. today 2/12/75 as GNR. and UNION DRLG. CO. will be in drlg by 3/1/75.
- 2/18/75 Gus Messinger returned "contract" for further signature/ returned to Union Drlg. Co. 2/20/75 by Faye
- 3/ 4/75 ^{9:15 a.m.} Messinger advised Bill Clement/staking location today Barber County surveyor & Dick Budig.

elevation" Elevation being 1732' Ground
1737' RB - per Bill Clement 4/4/75
mented with 250 sax Common, 2% Gel

3/6/75 - Directions to Well Site as per
Bill Clement,
via Rancher, 15 a.
Gilbert Dawson,
Gress-son-in-law

mi. West of Medicine Lodge/lakeside road;
2 1/2 mi. North to a "gate";
inside of "gate" Northeast and drive
mostly North 1 1/2 mi on Feed Trail.

s/Gas Detector on location.
Clement, Geologist went out on Well at noon today.
7/75 9:00 a.m. advised TARKIO 2916' -1179 (10' low
HOWARD 3153' -1410' (6' low (better to
to Gress Well SE NW of 8)
HEEBNER 3627' -1890' / 10' low
DOUGLAS SAND 3682' -1945'/ 8' low

3/14/75 1:30 p.m. Bill Clement called in/gave following:

DST #1 3648' - 95' 30-45-60-45. Had strong blow. Recovered 50' watery drilling mu
ISIP 514# IF 46# FF 46# FSIP 607#
RTD 3695' "Dry and abandoned" Plugging.

10:45 a.m.
3/17/75 Union Drlg called/advising 3/14/75/
Plugged with
30 sx cement at 270';
15 " 40'
25 " in rathole.

3/4/75 Laughlin-Simmons
changed intent - for E
~~NE NE SW~~

Lse #934 - GRESS #1 - ~~SE~~ SW of Section 8-31S-12W, Barber County, Kansas

Drilling Contractor: Red Tiger Drilling Company Douglas Sand 3750'
~~1720 Wichita Plaza~~

~~Wichita, Kansas 67202~~ ~~263-2371~~ *1872*

Geologist: Bill Clement
~~% COPA MOTEL/Kingman #316-532-3118~~
UNION DRILLING CO., INC. 262-2636
505 Union Center Bldg.
Wichita, Kansas ~~Dick Budig/Messenger/Gene Falkowski~~
~~Mobile 264-7798~~

Investors:
1/14/75-wrote asked:

- 9/ 9/74 Filed "Intent to Drill" wf State Corporation Commission today.
- 2/17/75 Filed "changed location" "Intent to Drill" wf State Corporation Today.
Ordered staking and elevation run by Laughlin-Simmons wf "changed location".
- 2/17/75 Mailed "contract" to UNION DRLG. CO. today and UNION DRLG. CO. will be in drlg by 3/1/75. *2/12/75 as GNR.*
- 2/18/75 Gus Messinger returned "contract" for further signature/ returned to Union Drlg. Co. 2/20/75 by Faye
- 3/ 4/75 *9:15 a.m.* Messinger advised Bill Clement/~~staking location today~~ Barber County surveyor & Dick Budig.

- Bonat *you /1/75*
- Cassell
- ~~Cohen~~ *not in as 2/12/75*
- Deitch
- Higgins *you /1/75*
- Mossey
- Scanlon *you /1/75*
- Paul Royer *3/1/75*
- copy/Dan Morg *on file 3/3/75*

Laughlin-Simmons "staked and ran elevation" Elevation being 1732' Ground

- 3/ 6/75 Moved in rotary tools today. *1737' RB*
- 3/ 7/75 Spudded today. Set 8 5/8" @ 289' cemented with 250 sax Common, 2% Gel 3% CC. Down @ 9:45 p.m. *Bill Clement 7/4/75*
- 3/ 8/75 Drilling out from under Surface @ 11:15 a.m.
- 3/ 9/75 Drilling at 1700' at 7:00 a.m.
- 3/10/75 Drilling at 2107' at 7:00 a.m.
- 3/11/75 Drilling at 2633' at 7:00 a.m. Davis/Gas Detector on location.
- 3/12/75 Drilling at 3134' at 7:00 a.m. Bill Clement, Geologist went out on Well at noon today.
- 3/13/75 Drilling at 3545" at 7:00 a.m. *3/13/75 - 9:00* advised TARKIO 2916' -1179 (10' low

HOWARD 3153' -1410' (6' low (better top to Gress Well SE NW of 8)
HEEBNER 3627' -1890' / 10' low
DOUGLAS SAND 3682' -1945' / 8' low

3/14/75 1:30 p.m. Bill Clement called in/gave following:

DST #1 3648' - 95' 30-45-60-45. Had strong blow. Recovered 50' watery drilling mud
ISIP 514# IF 46# FF 46# FSIP 607#
RTD 3695' "Dry and abandoned" Plugging,

10:45 a.m.
3/17/75 Union Drlg called/advising 3/14/75/Plugged with 30 sx cement at 270';
15 " 40'
25 " in rathole.

8/19/74 - Lone Star Steel (BOVAIRD)

approval of pipe allocation today

Bill Clement

revised

- pipe with

- lone star