

8-83W

MAP NO. 84 SEC. 24-33S-32S
 STATE Kansas COUNTY Seward LOC. App. E/2 NE SW
 OPER. Anadarko Production Co., Liberal, Kansas
 WELL #1 FARM. Keller "B" FT/FR LINE
 DL. Arkalon, Ext. ELEV. 2611 GR. 2620 FT/FR LINE
 CO. Moran Drlg. Co., Cont. GEOL. Jerry Stone DF. 2623 KB
 INT. PTD 6065' St. G. test
 F.R. 6-22-64 SPUD 6-22-64 COM. 8-4-64
 TD. 6033 FM. St. Gen PBTD. 5993

PRODUCING FM. FROM TO PERFORM HOLES TREATMENT
 Morrow 5676 -88 16 1000A & Frac
 1 pt. COF: 790,000 CFGPD

8-5/9" @1440' w/600 Sx.
 4 1/2" @6032' w 155 Sx.

Data Inc.

GR Log Tops:

4/10 2602+9
 Kri 2503 + 108 B/Sd 5690 -3079
 Tor 4219 -1608 Ches 5711 -3100
 Lans 4354 -1743 St. Gen 5985 -3374
 Mrw 5541 -2940 LTD 6033 -3422
 Mrw sd 5672 -3061

ST #1(L/Mrw) 5655-5713, Op 10', SI/45', Op 30', SI/GTS/14', TSTM
 R 380' GMC, tool partially plugged, ISIP 1518#/45', IFP 266#,

FFP 696#, FSIP 1568#/45'.

RTD 6032'. Log, 4 1/2" @6032' w/155 Sx. CO 5993', PBTD, Pf. 2/5676-
 77, 14/5681-88, (Mrw) Tst SSG, Nat, 1000A (10%) w/22 ball sealers,
 Ga. 139,000 CFGPD, 13 hrs. Frac 15,000 GA + 15,000# sd + 10.7
 tons of CO². Flow 1d, Ga. 1,628,000 CFGPD + 1d/8 hrs. Ga. 897,000
 CFGPD + spray 1d/15 hrs. Ga. 750,000 CFGPD + light spray 1d/24
 hrs. 2-3/8" tbg. @5689'/36 hr. BD, 1,623,000 CFGPD, 1 pt. Cal.
 OF 790,000 CFGPD (Deliv. 385,000 CFGPD + tr. O&W) SICP 1473#, SITP
 1386#, Mrw. 5676-88, COMPLETED 7-29-64.

2611 GL

19m 5010 - 2399