


26-33-31w

Initial Closed in Time	30	Minutes	 BOMIN TESTING CO. BOX 782 LIBERAL, KANSAS	Date	3/2/62		
Tool Open Flow Period	90	Minutes		Ticket No.	1566		
Final Closed In Time	30	Minutes		DISTRICT	LIBERAL		
Depth Top Gauge	5900	Ft.	Blanked Off	No	Kind of Job	OPEN HOLE TEST	
Recorder No.	2896	12	Hr. Clock	CONTRACTOR McCLENAN DRILLING Co.			
Pressure Readings	Field	Office Corrected	HOLE & TOOL DATA				
Initial Hydro Mud Pressure		3143	Elevation	2739' DF	Top Packer Depth	5885'	
Initial Closed in Pres.		1572	Total Depth	5925'	Bottom Packer Depth	5890'	
Initial Flow Pres.		306	Casing or Hole Size	7 7/8"	Size & Type Wall Packer	6 1/2" BT	
Final Flow Pres.		572	Liner or Rathole Size		Size Bottom Choke	1/2"	
Final Closed in Pres.		1445			Size Surface Choke	1"	
Final Hydro Mud Pressure		3038	Interval Tested	5890' - 5925'	ID & Length Air Chamber		
Depth Bottom Gauge	5925	Ft.	Blanked Off	YES	Formation Tested	ST. LOUIS	
Recorder No.	88	24	Hr. Clock	Est. Gauge Depth Temp.	131	Size Drill Pipe	4 1/2" FH
Pressure Readings	Field	Office Corrected	MUD DATA Weight	9.8	Viscosity	47	
Initial Hydro Mud Pressure			All depths measured from	KB	No. Folders Reproduced	3	
Initial Closed in Pres.			REMARKS: PRE-FLOW 10 MIN. GOOD BLOW.				
Initial Flow Pres.			GAS TO SURFACE IN 14 MIN. TOO SMALL TO				
Final Flow Pres.			MEASURE.				
Final Closed in Pres.							
Final Hydro Mud Pressure							
Recovered		180	Feet of	MUD CUT OIL			
Recovered		620	Feet of	FREE OIL.			
Recovered			Feet of				
Recovered			Feet of				
Witnessed By	JACK WHARTON						
Amount-Type of Cushion			Tester	H. E. Box			

LOCATION 26-33-31
 FIELD KISMET
 COUNTY SEWARD
 STATE KANSAS

LEASE NAME FREDRICK
 WELL NO. 6
 TEST NO. 2
 PANHANDLE DEVELOPMENT CO.
 LIBERAL OWNERS DISTRICT

