

Computer Inventories

Initial Closed in Time 30 Minutes			 BOMIN TESTING CO. BOX 782 LIBERAL, KANSAS		Date 9/2/61		LOCATION 29-33-31 FIELD COUNTY SEWARD STATE KANSAS
Tool Open Flow Period 30 Minutes					Ticket No. 1638		
Final Closed in Time 30 Minutes					DISTRICT LIBERAL		
Depth Top Gauge 5754' Ft. Blanked Off No					Kind of Job OPEN HOLE TEST		
Recorder No. 2896	12	Hr. Clock	CONTRACTOR D & M DRILLING COMPANY				
Pressure Readings	Field	Office Corrected	HOLE & TOOL DATA				
Initial Hydro Mud Pressure		2850	Elevation 2731' KB	Top Packer Depth			
Initial Closed in Pres.		180	Total Depth 5764'	Bottom Packer Depth 5655'			
Initial Flow Pres.		180	Casing or Hole Size 7 7/8"	Size & Type Wall Packer 6 1/2" BT			
Final Flow Pres.		230	Liner or Rathole Size	Size Bottom Choke 1/2"			
Final Closed in Pres.		230		Size Surface Choke 1"			
Final Hydro Mud Pressure		2780	Interval Tested 5655'-5764'	ID & Length Air Chamber			
Depth Bottom Gauge 5764' Ft.	Blanked Off YES		Formation Tested MORROW	ID & Length Drill Collars 164' x 2 1/2"			
Recorder No. 96	24	Hr. Clock	Est. Gauge Depth Temp. 129	Size Drill Pipe 4 1/2" FH			
Pressure Readings	Field	Office Corrected	MUD DATA Weight 9.2	Viscosity 48			
Initial Hydro Mud Pressure			All depths measured from KB	No. Folders Reproduced 13			
Initial Closed in Pres.			REMARKS: 3 MIN. VERY WEAK BLOW BEFORE				
Initial Flow Pres.			ICIP. TOOL OPENED. NO BLOW. BYPASSED				
Final Flow Pres.			TOOL. VERY WEAK BLOW FOR 8 MIN. AND				
Final Closed in Pres.			DIED.				
Final Hydro Mud Pressure							
Recovered 80 Feet of			DRILLING MUD				
Recovered			Feet of				
Recovered			Feet of				
Recovered			Feet of				
Witnessed By J. C. Ross							
Amount-Type of Cushion			Tester R. D. IVES				

HANDY
LEASE NAME

WELL NO. 1

TEST NO. 1

CABOT CORPORATION
LEASE OWNERPAMPA, TEXAS
OWNERS DISTRICT

bomin

COMPANY CABOT CORPORATION

Date 9/2/61

LEASE & WELL NO. HANDY #1

Test No. 1

Pressure	Time	P.S.I.	
I.H.M.P.		2850	Ticket No. 1638
I.S.I.P.	30 MIN.	180	
Flow P.	30 MIN.	180-230	Packer Set 5655'
B.H.P.	30 MIN.	230	
F.H.M.P.		2780	Recorder No. 2896

3 MIN. INTERVALS

	I.S.I.P.		FLOW P.		B.H.P.	
	Def	P.S.I.	Def	P.S.I.	Def	P.S.I.
P0	.080	180	.080	180	.140	230
P1			.080	180		
P2			.080	180		
P3			BY-PASSED			
P4			.140	230		
P5						
P6						
P7						
P8						
P9						
P10	.080	180	.140	230	.140	230
P11						
P12						
P13						
P14						
P15						
P16						
P17						
P18						
P19						
P20						
P21						
P22						
P23						
P24						
P25						
P26						
P27						
P28						
P29						
P30						
P31						
P32						
P33						
P34						
P35						
P36						
P37						
P38						
P39						
P40						
P41						
P42						
P43						
P44						

