

Initial Closed in Time	70 Minutes	 <b>BOMIN TESTING</b> BOX 782 LIBERAL, KANSAS	Date	10-24-67			
Tool Open Flow Period	10-60 Minutes		Ticket No.	3913			
Final Closed in Time	120 Minutes		DISTRICT	Liberal, Kansas			
Depth Top Gauge	6060 Ft.		Blanked Off	No	Kind of Job	Open Hole Test	
Recorder No.	2772	12 Hr. Clock	CONTRACTOR Garvey Drilling Co.				
Pressure Readings	Field	Office Corrected	HOLE & TOOL DATA				
Initial Hydro Mud Pressure A-	2902	2905	Elevation	3027'	Top Packer Depth	6043'	
Initial Closed in Pres. B-	1213	1259	Total Depth	6110'	Bottom Packer Depth	6048'	
Initial Flow Pres. C-	0	39	Casing or Hole Size	7-7/8"	Size & Type Wall Packer	6 1/2 B.T.	
Final Flow Pres. D-	49	50	Liner or Rathole Size		Size Bottom Choke	1/2"	
Final Closed in Pres. E-	110	123			Size Surface Choke	1"	
Final Hydro Mud Pressure F-	2835	2840	Interval Tested	6048'-6110'	ID & Length Air Chamber		
Depth Bottom Gauge	6110 Ft.	Blanked Off	Yes	Formation Tested	Morrow	ID & Length Drill Collars	2 1/4" x 630'
Recorder No.	96	4 Hr. Clock	Est. Gauge Depth Temp.	132	Size Drill Pipe	4 1/2 FH	
Pressure Readings	Field	Office Corrected	MUD DATA Weight	9.3	Viscosity	44	
Initial Hydro Mud Pressure			All depths measured from	KB	No. Folders Reproduced	6	
Initial Closed in Pres.			REMARKS: 10 minute Pre-Flow with fair				
Initial Flow Pres.			blow. Shut tool in. Re-open with good				
Final Flow Pres.			blow throughout test.				
Final Closed in Pres.							
Final Hydro Mud Pressure							
Recovered	40	Feet of	Drilling Mud				
Recovered		Feet of					
Recovered		Feet of					
Recovered		Feet of					
Witnessed By			Bill Broughton				
Amount-Type of Cushion		Tester	Tom Brown				

LOCATION Sec. 23 - T33S - R36W FIELD Wildcat COUNTY Stevens STATE Kansas

Heger  
 LEASE NAME  
 #1  
 WELL NO.  
 6048'-6110'  
 TEST NO.  
 Petroleum, Inc.  
 LEASE OWNER  
 Oklahoma City  
 OWNERS DISTRICT

23-33S-36W

