



123 Robert S. Kerr Ave.  
Oklahoma City, OK 73102

## Daily Operations

### MCKEE SWD 1-31

Report Date: 4/2/2015, Report # 1, DFS: 20215.21

Corporate ID 125957	API No. 15077010450000	Operated? Yes	Operator SANDRIDGE EXPLORATION AND PRODUCTION LLC	Current Well Status SERVICE	WI (%) 72.738400
Well Type DEVELOPMENT	Well Config SWD	Dual Completion?	Subdivision DEVELOPMENT	State KS	County/Parish HARPER
Township 33	Twship N/S Dir S	Range 6	Range E/W Dir W	Section 31	Section Sur
Field Name STOHRVILLE					
District					
Well Sub-Status SWD					
NRI (%) .000000					

#### Daily Operations

Report Start Date 4/1/2015 05:00	Report End Date 4/2/2015 05:00
-------------------------------------	-----------------------------------

Operations at Report Time  
WSI

#### Operations Summary

MIRU Cudd W/L. M/U & RIH w/ o-shot to pull tandem BHP gauges @ 5,076' WLM. Set down @ 5,055' WLM. Made several attempts to latch BHP's. No success. FINAL REPORT.

#### Operations Next 24 Hours

WSI

#### Safety / PINC Topic

HPJSM/JSA w/ crews. Sign off on JSA's. Advised all of right to "Stop Work Authority." Briefed all on latching BHP's & POOH w/ same.

#### Daily Contacts

Job Contact

#### Time Log

Start Time	End Time	Dur (hr)	Cum Dur (hr)	Iadc Code	Category	Dpth Start (ftKB)	Dpth End (ftKB)	Description
05:00	09:00	4.00	4.00					WSI
09:00	09:30	0.50	4.50					HPJSM/JSA w/ crews. Sign off on JSA's. Advised all of right to "Stop Work Authority." Briefed crews on latching BHP gauges & POOH w/ same.
09:30	10:00	0.50	5.00					MIRU Cudd W/L.
10:00	11:00	1.00	6.00					Made 2 runs w/ o-shot to latch BHP's. No good. Set down 1st time @ 5,055' WLM & 5,051' wLM the 2nd run.
11:00	12:00	1.00	7.00					B/O o-shot. Made up bailer. Made 4 runs w/ the bailer. Set down depths as follows: 1st run - 1,417' WLM. 2nd run - 1,520' WLM. 3rd run - 1,530' WLM. 4th run - 1,532' WLM.  Made decision to attempt to pump down tbq.
12:00	14:00	2.00	9.00					MIRU Orco pump truck. Attempt to pump down tbq in attempt to clear same of obstruction. Pumped 6 bbls & pressured up to 500 psi. Dropped 40 psi in 30 minutes. Bled off pressure. RDMO pump truck & Cudd W/L. Secure well. Turn over to SD engineers for eval & plan forward. FINAL REPORT,
14:00	05:00	15.00	24.00					WSI

Received  
KANSAS CORPORATION COMMISSION  
APR 20 2015  
CONSERVATION DIVISION  
WICHITA, KS