

DRILL STEM TESTS

PAINTER UNIT #2

MEADE COUNTY

Sec. 8 - T34S - R26W

DST #1

Chester D-1 5940-50'

Rec 5' mud

Gas rate 12 MCF/d @ end of 2nd flow

Times - 30/60/60/120

IFP - 16-19# FFP - 12-10#

ISIP - 1921# FSIP - 1923#

DST#2

Chester D-2 5958-6015'

Rec 80" GCM

Gas Rate - 32 MCF/D on 2nd flow

Times - 30/60/60/120

IFP - 29-37# FFP 19-49#

ISIP - 1393# FSIP - 1389#