

all work
is with

Field Interstate, 6
Greenwood

State Kansas

County Morton

Company PEPL

Farm Interstate

(change)

Well No. 02-2

Sec. 21

Twp. 34S

Range 43W

Survey

fr N

fr E

fr S

fr W

of C NE SW

Contractor Garvey Drlg.

Remarks

Comm. 5-2-56

Comp. 10/17/56

Elev. 3472 DF

T. D. 4650

P. B.

Pay 4141-61

GR. 38.5°

STAIR PBT

I. P. 145 BOPD

R. P.

Casing Record:

13 3/8 102/200

7

20

10 3/4

45 1/2 4248/600

16

8 5/8 1243/600

5-9-56	Ø 2751	Tops	<u>Wat 2460</u>
MAY 16	DST 3815-42 op 1 hr	Top	<u>2655</u>
	rec 90' salty mud	Top	<u>2896</u>
	muddy SW FP80-200	Cik	<u>3834</u>
	BH 640/20	MOL	<u>4091 *</u>
	DST 4023-55- op 30"	USd	<u>4136 *</u>
	rec 10' mud. FP35	"G"sd	<u>4426</u>
	BHP 50/15.	Kayla	<u>4485</u>
MAY 23	Ø	Mud	<u>4641 *</u>
MAY 30	DST 4140-65- op 18" 9TS		
	2 1/2" g 291 MCF in 4" 176 MCF		
	5" 76 MCF in 6" MTS 14" OTS		
	15" reverse cit. rec 15' OCM.		
	FP505 → 870 BH 1220/20		
MAY 31	DST 4300-45 op 15"		
	rec 5' mud pure 0		
	RTD 4650 Kansapl		
	<u>Setting log set 4 1/2 @ 4248/600</u>		
MAY 30	ROCK		
JUN 6	<u>bedlain. set pl @ 4182</u>		
	<u>4141-4161 - hole filled w bit</u>		

killed w mud ran 2" T to 4100
~~prep to sent back.~~

JUN 13 scrubbed load 51 w/o tanks

JUN 20 ✓ JUN 27 ✓

JUL 3 ✓ JUL 11 ✓ JUL 18 ✓ JUL 25 ✓

AUG 1 ✓ AUG 8 ✓ AUG 15 ✓ 8-22 ✓

AUG 29 ✓ SEP 12 ✓ SEP 19 ✓

SEP 5 ✓

SEP 26 ✓ OCT 10 ✓ OCT 17 ✓

State POTENTIAL. GHP pump later 48.4380
pumped. 145 BOPD
6t. 38.5°

AMARILLO TOPS

3467 GL

Topeka 2655 (+812)

Heebner 2978 (+487)

Morrow 4064 (-597)

"S-2" 4136 (-669) T 30', por 27', C 145 BOPD

"S-3" 4426 (-959) T 14', por 3', NT

Keyes 4485 (-1018) T 137', por 95' brkn, NT

Chester 4623 (-1156)

TD 4650 (-1183)