

# WELL COMPLETION REPORT

# COPY June 16, 2001

RECEIVED  
KANSAS CORPORATION COMMISSION

AUG 01 2001

1-17 Lower Trust

CONSERVATION DIVISION  
WICHITA, KS

4 1/2 10.5" J-55 828 Casing  
Set @ 1413' KB w/ 75 5x 50-50  
Poz, 10% Salt.

Squeeze holes 1115-1116

Rigged up Allied Cementors  
& WBI Water Truck. Established  
injection rate 3/4 BPM @ 1000 psi.  
Mixed 50 5x regular w/ 10% Salt,  
Washed out lines, bull head w/  
15 Bbl fresh water, Staged last  
1 Bbl displacement 4 times w/  
10-15 min between stages. MAX  
Pressure 800 psi, Standing Pressure  
600 psi Total displacement  
16 Bbl - left 100' Cement in  
4 1/2 Csg above parts. Shut  
Well in 13:50 6-16-2001  
Waiting on Excel rig to  
drill out Cement.

COPY

Priority Oil & Gas  
1-17 Lauer Trust

RECEIVED  
KANSAS CORPORATION COMMISSION

AUG 01 2001

CONSERVATION DIVISION  
WICHITA, KS

7-5-01 MIRU EXCEL Rig #9 w/ pump & Tank, & Rocky mtn Tool power Swivel. EXEL furnished 61 JTS used 2 3/8 4.7#, 8rd EVE tubing string & 6 drill collars. EXCEL furnished 50 Bbl Water Truck w/ 50 Bbl KCL Water.

Picked up drill out string as follows:

3 7/8 Bit	L-2 SN 15282	.25
Bit Sub	2.60" OD w/x0	1.00
6 Drill Collars	2.50" OD	172.08
24 JTS	2 3/8 tubing	<u>744.02</u>
	Tag Top of Cement @	917.35' KB

RU Power Swivel and drilled good cement 917 to 1041' KB while reverse circulating 2BPM @ 450 PSI Reverse circulate hole clean, pick up off bottom  
SWI SDFN

4-6-01 Start Equipment, Drilled cement 1041 - 1116'. Reverse circulate hole clean @ 1165' KB. Lay down power swivel. T/H and tag bottom as follows:

(Cont'd) 1-17 Layer Trust

AUG 01 2001

3 7/8 bit	
Bit Sub	1.00
6 Drill Collars	172.08
39 Jts 2 3/8 tbg	<u>1208.72</u>
Total	1382.05
above KB	<u>-15.05</u>
PBTD @	1367.00' KB

CONSERVATION DIVISION  
WICHITA, KS 25

Reverse circulate hole clean  
and reverse w/ clean water -  
Lay down workover string.  
Pressure test to 1500 psi / 30 min  
with excel hydrotest truck  
Bled off 20 psi first 15 min and  
held steady last 15 min.  
Released all Equipment  
RDMO

- 7-05-01 Rig, Pump, Tank, Swivel, Work string  
DC, Sub, Bit, Water Trk, Stripper 4280
- 7-06-01 59A + Hydro Trk 3810  
Trkg for Pump, Tank, & Work string  
est 350

4280  
3810  
350  
8440