

AUG 8 0 2550  
REC'D

CONTRACT NO. 1111. 1111

Geological Survey  
BRANCH

OPERATOR:  
ENGINEER:  
WELL NAME:  
LOCATION:

Cinco Exploration Company  
Abercrombie Drilling, Inc.  
ODLE #1  
C NW NE, Section 34-6S-19W.  
Rooks County, Kansas  
4-21-80  
4-28-80

START DATE:  
COMPLETION DATE:

0	262	Shale & Sand
262	725	Shale
725	1575	Shale & Sand
1575	2430	Shale
2430	3200	Lime & Shale
3200	3600	Lime
	3600	Rotary Total Depth

Spud hole at 6:45 p.m., 4-21-80. Drilled 262' of 12-1/4" hole. Ran 6 joints of 8-5/8" used 28# casing. (Tally 253.44). Set at 261'. Cemented with 200 sacks of Class A Cement, 2% gel, 3% Ca.Cl. Cement did circulate. Plug was down at 12:30 a.m., 4-22-80.

T.D. 3600'. Set 1st plug at 870' with 70 sacks, 2nd plug at 240' with 20 sacks, 3rd plug at 40' solid bridge with 10 sacks, and rathole with 5 sacks. Job complete at 12:30 a.m., 4-28-80.

SAMPLE TOPS:

Anhydrite 1570'  
B/Anhydrite 1617'

STATE OF KANSAS )  
 ) SS  
COUNTY OF SEDGWICK )

Jack L. Partridge, Assistant Secretary-Treasurer of Abercrombie Drilling, Inc., does hereby state that the above and foregoing is a true and correct copy of the log of the ODLE #1, C NW NE, Section 34-6S-19W, Rooks County, Kansas.

ABERCROMBIE DRILLING, INC.