



# TRILOBITE TESTING INC.

P.O. Box 1733 • Hays, Kansas 67601

## Test Ticket

APR 13 2011

NO. 040764 15610

Well Name & No. Dewey #1 Test No. 1 Date 4-11-11  
 Company Bach, oil Prod. Elevation 2184 KB 2179 GL  
 Address P.O. Box 723 Alma NE, 68920  
 Co. Rep / Geo. Bob Peterson Rig Murfin # 16  
 Location: Sec. 27 Twp. 6 Rge. 20 Co. Rooks State KS

Interval Tested 3580 3725 Zone Tested LKC-J  
 Anchor Length 145 Drill Pipe Run \_\_\_\_\_ Mud Wt. 9.2  
 Top Packer Depth 3575 Drill Collars Run 150 Vis 56  
 Bottom Packer Depth 3580 Wt. Pipe Run - 0 WL 8.8  
 Total Depth 3725 Chlorides 1,000 ppm System LCM 2 1/2 #

Blow Description IF: weak blow, 3 in over 30 mins.  
ISE: No blow back after 45 mins.  
FF: weak blow after 10 mins. Built to 1/2 in over 30 mins.  
FSE: No blow back after 45 mins.

Rec	Feet of	%gas	%oil	%water	%mud
<u>140</u>	<u>OCM</u>		<u>5</u>		<u>95</u>
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud

Rec Total 180 BHT 106 Gravity \_\_\_\_\_ API RW \_\_\_\_\_ @ \_\_\_\_\_ °F Chlorides \_\_\_\_\_ ppm

(A) Initial Hydrostatic <u>1970</u>	<input checked="" type="checkbox"/> Test <u>1125</u>	T-On Location <u>3:32</u>
(B) First Initial Flow <u>28</u>	<input checked="" type="checkbox"/> Jars <u>250</u>	T-Started <u>4:35</u>
(C) First Final Flow <u>83</u>	<input checked="" type="checkbox"/> Safety Joint <u>75</u>	T-Open <u>6:07</u>
(D) Initial Shut-In <u>943</u>	<input type="checkbox"/> Circ Sub _____	T-Pulled <u>8:25</u>
(E) Second Initial Flow <u>91</u>	<input type="checkbox"/> Hourly Standby _____	T-Out <u>10:00</u>
(F) Second Final Flow <u>114</u>	<input checked="" type="checkbox"/> Mileage <u>120RT 150</u>	Comments _____
(G) Final Shut-In <u>808</u>	<input type="checkbox"/> Sampler _____	_____
(H) Final Hydrostatic <u>1766</u>	<input checked="" type="checkbox"/> Straddle <u>1000</u>	<input type="checkbox"/> Ruined Shale Packer _____
	<input type="checkbox"/> Shale Packer _____	<input type="checkbox"/> Ruined Packer _____
Initial Open <u>30</u>	<input type="checkbox"/> Extra Packer _____	<input type="checkbox"/> Extra Copies _____
Initial Shut-In <u>45</u>	<input type="checkbox"/> Extra Recorder _____	Sub Total <u>2200</u>
Final Flow <u>30</u>	<input type="checkbox"/> Day Standby _____	Total <u>2200</u>
Final Shut-In <u>45</u>	<input type="checkbox"/> Accessibility _____	MP/DST Disc't _____
	Sub Total <u>2200</u>	

Approved By \_\_\_\_\_ Our Representative Chuck [Signature]

TriLOBITE Testing Inc. shall not be liable for damaged of any kind of the property or personnel of the one for whom a test is made, or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statements or opinion concerning the results of any test, tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.