D & D DRILLING COMPANY, INC.

SCHWEITER BUILDING WICHITA 2, KANSAS PHONE AM 5-0614

GLENN M. DUNNE, JR.

JAMES R. DANIELS

## COMPLETION REPORT

Redard #2 N/2 SW NW Section 18-95-18W Rooks County, Kansas

Elevation: 2077 K.P.

Rotary Total Depth - 3503'
5 1/2" pipe set at 3497'
Zero point 6.24' above Braden Head

1-15-64 Moved in & rigged up Pill Hay Drilling Company, Rig #1 Cardwell spudder, Swabed hole down and clean up. Drilled baffle ring & rubber plug. Shut down till morning.

1-16-64 Started up at 7:00 AM, drilled 35' cement and Packer shoe. Ran bailer full of mud & cil (no water). Ran bailer recovered bailer full mud and oil - filled up approximately 70' in 30 min. Ran bailer again recovered bailer full mud & heavy oil fill up at 80' in 40 min. Ran bailer to clean out mud, recovered bailer full frogry cil fill up still same in 50 min. Bailed for 5 hours bailing out approximately 3 barrols per hour getting 1/2 gal. of mud each run. Fluid level raised to 150' in 4 hours. Dumped 50 gal. mud acid down casing and le6 set overnight.

1-17-64 Started up at 7:00 AM checked fluid level at 900' of bottom.

Swabbed hole down to 3150' recovered 13 harrels oil, no water.

Started swah test as follows at 3150' 9:30 to 10:30 2.71 bbls no water 10:30 to 11:30 2.27 bbls no water 2.17 bbls 11:30 to 12:30 no water 12:30 to 1:30 1.62 bhls no water no water 1:30 to 2:30 1.08 bhls Swabbed down to approximately 3300'. 3.52 bbls 2:30 to 3:15 no water 3:15 to 4:15 2.17 bbls no water

Swabbed hole down to acidize, recovered 4.89 bbls. Acidized with 250 gals. XXM38 by Dowell 250# max. pressure injection rate oil bbl per min. Pressure dropped to 50# in 2 min, to )0# in 5 min. Shut in at 7:30 PM.

1-18-64 Started up at 7:00 AM found fluid 300' down. Swabbed hole down to 3000' recovered 73 bbls of load oil (total load 92 bbls) Tested at 3000' for 1 hour recovered 3.25 barrels. Dropped down to 3400' recoverd 8.68 bbls oil. Pulled Swabb every 1/2 hour as follows:

Completion Report Bedard No. 2 Page No. 2

10:05 to 10:35	4.34 bbls	no water
1035 to 11:05	3.25 bbls	no water
11:05 to 11:35	2.71 bbls	no water
11:35 to 12:05	2.71 bhls	no water
12:05 to 12:35	2.17 hhls	no water
12:35 to 1:05	1.08 hbls	no water
1:05 to 1:35	1.08 bbls	no water
1:35 to 2:05	1.62 bbls	no water
2:05 to 2:35	1.62 bbls	no water
2:35 to 3:05	2.17 bbls	no water
3:05 to 3:35	1.62 bbls	no water

load back

Ran bailer recovered bailer full oil no water. Tore down cable tools.

1-21-64 Found fluid at 2300' when ran rods.

D & D Drilling Company, Inc.

J. J. Wenrich