

API # 15-065-22986-00-00

6-95-23w

ARROW TESTING COMPANY
P. O. BOX 1051 GREAT BEND, KANSAS 67530

DRILL-STEM TEST DATA

Well Name Quint Quint	Test No. 1
Well Number 6-1	Zone Tested KC
Company Ron's Oil Operations Inc.	Date 6/19/04
Comp. Rep. K Noah	Tester Don Fabricius
Contractor Vonfeldt Drly	Ticket No. 4145
Location 6-9-23	Elevation

Recorder No. 3088	Clock Range 12	Recorder No. 4377	Clock Range 12
Depth 3708		Depth 3712	
Initial Hydro Mud Press. 1842		Initial Hydro Mud Press. 1845	
Initial Shut-in Press. 953		Initial Shut-in Press. 955	
Initial Flow Press. 11-23		Initial Flow Press. 11-11	
Final Flow Press. 33-33		Final Flow Press. 23-23	
Final Shut-in Press. 943		Final Shut-in Press. 944	
Final Hydro Mud Press. 1842		Final Hydro Mud Press. 1845	
Temperature		Tool Open Before I. S. I. 45	Mins.
Mud Weight 9.3	Viscosity 65.0	Initial Shut-in 45	Mins.
Fluid Loss 6.8		Flow Period 45	Mins.
Interval Tested 3697-3716		Final Shut-in 45	Mins.
Top Packer Depth 3692		Surface Choke Size 1	
Bottom Packer Depth 3697		Bottom Choke Size 3/4	
Total Depth 3716		Main Hole Size 7 7/8	
Drill Pipe Size 4 1/2 FH	Wt. 16.60	Rubber Size 6 3/4	
Drill Collar I. D.	Ft. Run		
Recovery—Total Feet			
Recovered 20	Feet Of Muddy water		
Recovered	Feet Of		
Recovered	Feet Of		
Recovered	Feet Of		

Remarks
Very weak blow thru-test

RECEIVED
OCT 20 2004
KCC WICHITA

THIS ORDER MUST BE SIGNED BEFORE WORK IS COMMENCED. CONDITIONS: It is expressly understood and agreed that the above described work shall be done under the exclusive control, direction and supervision of the owner or contractor. As a part of the consideration for this agreement, it is expressly understood and agreed that Arrow Testing Company shall not be responsible for damages or losses of any kind whatsoever occasioned by or incident to the use of the above described Tools, whether run or operated by customer, or by anyone employed directly or indirectly by Arrow Testing Company, nor whether resulting from the acts or omissions of Arrow Testing Company, or any of its agents, servants or employees in any way connected with or related to the use of such Tools.

It is expressly understood and agreed that Arrow Testing Company, shall not be bound by any agreement, not herein contained, and no agent or representative connected with or employed by Arrow Testing Company has authority to alter or extend the terms of this agreement. I have read and understand the terms of this agreement and represent that I am authorized to sign the same as agent of customer.

ARROW TESTING COMPANY
P. O. BOX 1051 GREAT BEND, KANSAS 67530

DRILL-STEM TEST DATA

Well Name <u>Guint</u>	Test No. <u>2</u>
Well Number <u>6-1</u>	Zone Tested <u>KC</u>
Company <u>Ron's Oil Operations Inc.</u>	Date <u>6/20/04</u>
Comp. Rep. <u>K Noah</u>	Tester <u>Don Fabricius</u>
Contractor <u>Vonfeldt Drly</u>	Ticket No. <u>4146</u>
Location <u>6-9-23</u>	Elevation <u>2326 KB</u>

Recorder No. <u>3088</u> Clock Range <u>12</u>	Recorder No. <u>4377</u> Clock Range <u>12</u>
Depth <u>3744</u>	Depth <u>3749</u>
Initial Hydro Mud Press. <u>1866</u>	Initial Hydro Mud Press. <u>1868</u>
Initial Shut-in Press. <u>577</u>	Initial Shut-in Press. <u>578</u>
Initial Flow Press. <u>0-0</u>	Initial Flow Press. <u>0-0</u>
Final Flow Press. <u>11-11</u>	Final Flow Press. <u>11-00</u>
Final Shut-in Press. <u>565</u>	Final Shut-in Press. <u>567</u>
Final Hydro Mud Press. <u>1866</u>	Final Hydro Mud Press. <u>1868</u>
Temperature _____	Tool Open Before I. S. I. <u>45</u> Mins.
Mud Weight <u>9.3</u> Viscosity <u>52.0</u>	Initial Shut-in <u>45</u> Mins.
Fluid Loss <u>6.2</u>	Flow Period <u>45</u> Mins.
Interval Tested <u>3734-53</u>	Final Shut-in <u>45</u> Mins.
Top Packer Depth <u>3729</u>	Surface Choke Size <u>1"</u>
Bottom Packer Depth <u>3734</u>	Bottom Choke Size <u>3/4</u>
Total Depth <u>3753</u>	Main Hole Size <u>7 7/8</u>
Drill Pipe Size <u>4 1/2 FH</u> Wt. <u>16.60</u>	Rubber Size <u>6 3/4</u>
Drill Collar I. D. _____ Ft. Run _____	
Recovery—Total Feet _____	
Recovered <u>20</u> Feet Of <u>Muddy water with spots of oil on top</u>	
Recovered _____ Feet Of _____	
Recovered _____ Feet Of _____	
Recovered _____ Feet Of _____	
Remarks <u>Very weak blow thru-test</u>	

RECEIVED
OCT 20 2004
KCC WICHITA

THIS ORDER MUST BE SIGNED BEFORE WORK IS COMMENCED. CONDITIONS: It is expressly understood and agreed that the above described work shall be done under the exclusive control, direction and supervision of the owner or contractor. As a part of the consideration for this agreement, it is expressly understood and agreed that Arrow Testing Company shall not be responsible for damages or losses of any kind whatsoever occasioned by or incident to the use of the above described Tools, whether run or operated by customer, or by anyone employed directly or indirectly by Arrow Testing Company, nor whether resulting from the acts or omissions of Arrow Testing Company, or any of its agents, servants or employees in any way connected with or related to the use of such Tools.

It is expressly understood and agreed that Arrow Testing Company, shall not be bound by any agreement, not herein contained, and no agent or representative connected with or employed by Arrow Testing Company has authority to alter or extend the terms of this agreement. I have read and understand the terms of this agreement and represent that I am authorized to sign the same as agent of customer.

ARROW TESTING COMPANY
P. O. BOX 1051 GREAT BEND, KANSAS 67530

DRILL-STEM TEST DATA

Well Name <u>Guint</u>	Test No. <u>3</u>
Well Number <u>6-1</u>	Zone Tested <u>KC</u>
Company <u>Ron's Oil Operations Inc.</u>	Date <u>6/20/04</u>
Comp. Rep. <u>K Noah</u>	Tester <u>Don Fabricius</u>
Contractor <u>Vonfeldt Drly</u>	Ticket No. <u>4147</u>
Location <u>6-9-23</u>	Elevation <u>2326KB</u>

Recorder No. <u>3088</u>	Clock Range <u>12</u>	Recorder No. <u>4377</u>	Clock Range <u>12</u>
Depth <u>3824</u>		Depth <u>3828</u>	
Initial Hydro Mud Press. <u>1923</u>		Initial Hydro Mud Press. <u>1923</u>	
Initial Shut-in Press. <u>648</u>		Initial Shut-in Press. <u>650</u>	
Initial Flow Press. <u>11-11</u>		Initial Flow Press. <u>11-11</u>	
Final Flow Press. <u>--</u>		Final Flow Press. <u>---</u>	
Final Shut-in Press. <u>--</u>		Final Shut-in Press. <u>--</u>	
Final Hydro Mud Press. <u>1923</u>		Final Hydro Mud Press. <u>1923</u>	
Temperature _____		Tool Open Before I. S. I. <u>30</u>	Mins.
Mud Weight <u>9.2</u>	Viscosity <u>55.0</u>	Initial Shut-in <u>30</u>	Mins.
Fluid Loss <u>8</u>		Flow Period <u>--</u>	Mins.
Interval Tested <u>3786-3852</u>		Final Shut-in <u>--</u>	Mins.
Top Packer Depth <u>3781</u>		Surface Choke Size <u>1"</u>	
Bottom Packer Depth <u>3786</u>		Bottom Choke Size <u>3/4</u>	
Total Depth <u>3832</u>		Main Hole Size <u>7 7/8</u>	
Drill Pipe Size <u>4 1/2 FH</u>	Wt. <u>16.60</u>	Rubber Size <u>6 3/4</u>	
Drill Collar I. D. _____	Ft. Run _____		
Recovery—Total Feet _____			
Recovered <u>15</u>	Feet Of <u>Mud</u>		
Recovered _____	Feet Of _____		
Recovered _____	Feet Of _____		
Recovered _____	Feet Of _____		
Remarks <u>Very weak blow thru-test</u>			

RECEIVED
OCT 20 2004
KCC WICHITA

THIS ORDER MUST BE SIGNED BEFORE WORK IS COMMENCED. CONDITIONS: It is expressly understood and agreed that the above described work shall be done under the exclusive control, direction and supervision of the owner or contractor. As a part of the consideration for this agreement, it is expressly understood and agreed that Arrow Testing Company shall not be responsible for damages or losses of any kind whatsoever occasioned by or incident to the use of the above described Tools, whether run or operated by customer, or by anyone employed directly or indirectly by Arrow Testing Company, nor whether resulting from the acts or omissions of Arrow Testing Company, or any of its agents, servants or employees in any way connected with or related to the use of such Tools.

It is expressly understood and agreed that Arrow Testing Company, shall not be bound by any agreement, not herein contained, and no agent or representative connected with or employed by Arrow Testing Company has authority to alter or extend the terms of this agreement. I have read and understand the terms of this agreement and represent that I am authorized to sign the same as agent of customer.

ARROW TESTING COMPANY
P. O. BOX 1051 GREAT BEND, KANSAS 67530

DRILL-STEM TEST DATA

Well Name Guint	Test No. 4
Well Number 6-1	Zone Tested KC
Company Ron's Oil Operations Inc.	Date 6/21/04
Comp. Rep. K Noah	Tester Don Fabricius
Contractor Vonfeldt Drly	Ticket No. 4148
Location 6-9-23	Elevation

Recorder No. 3088 Clock Range 12 Recorder No. 4377 Clock Range 12
 Depth 3847 Depth 3851
 Initial Hydro Mud Press. 1889 Initial Hydro Mud Press. 1890
 Initial Shut-in Press. 23 Initial Shut-in Press. 23
 Initial Flow Press. 23-23 Initial Flow Press. 23-23
 Final Flow Press. -- Final Flow Press. --
 Final Shut-in Press. -- Final Shut-in Press. --
 Final Hydro Mud Press. 1889 Final Hydro Mud Press. 1890
 Temperature _____ Tool Open Before I. S. I. _____ Mins.
 Mud Weight 9.2 Viscosity 55.0 Initial Shut-in _____ Mins.
 Fluid Loss 8 Flow Period _____ Mins.
 Interval Tested 3828-55 Final Shut-in _____ Mins.
 Top Packer Depth 3823 Surface Choke Size _____
 Bottom Packer Depth 3828 Bottom Choke Size _____
 Total Depth 3855 Main Hole Size _____
 Drill Pipe Size 4 1/2 XH Wt. 16.60 Rubber Size _____
 Drill Collar I. D. _____ Ft. Run _____
 Recovery—Total Feet _____
 Recovered 5 Feet Of Mud
 Recovered _____ Feet Of _____
 Recovered _____ Feet Of _____
 Recovered _____ Feet Of _____
 Remarks
Very weak blow dead in 10 min- flush
Tool very weak blow dead in 2 min

RECEIVED
OCT 20 2004
KCC WICHITA

THIS ORDER MUST BE SIGNED BEFORE WORK IS COMMENCED. CONDITIONS: It is expressly understood and agreed that the above described work shall be done under the exclusive control, direction and supervision of the owner or contractor. As a part of the consideration for this agreement, it is expressly understood and agreed that Arrow Testing Company shall not be responsible for damages or losses of any kind whatsoever occasioned by or incident to the use of the above described Tools, whether run or operated by customer, or by anyone employed directly or indirectly by Arrow Testing Company, nor whether resulting from the acts or omissions of Arrow Testing Company, or any of its agents, servants or employees in any way connected with or related to the use of such Tools.

It is expressly understood and agreed that Arrow Testing Company, shall not be bound by any agreement, not herein contained, and no agent or representative connected with or employed by Arrow Testing Company has authority to alter or extend the terms of this agreement. I have read and understand the terms of this agreement and represent that I am authorized to sign the same as agent of customer.