

3 022515

15-207-19257.0000

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

API NUMBER

SW SE SE

NE, SE, NE 1/4

N/A

Sec/Twp/Rge S.12-T.25S.-R.15E.

319 feet from south section line

1086 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 101Operator: STATE OF KANSASName & FEE FUND PLUGGING

Address

AB oil well X Gas Well        SWD Well/ Input Well       Other well as hereinafter indicated:       Plugging Contractor: KEPLEY WELL SERVICE, L.L.C.

Lic. #

30670Address: 19245 FORD ROAD, CHANUTE, KANSAS 66720Company to plug at: Hour: 2:00P.M. Day:        14 Month:        11 2003Plugging proposal received from: CLAYTON P. TITELCompany Name: KANSAS CORPORATION COMISSION

Phone:

620-432-2300Were: THIS WELL CONSISTED OF 2 7/8" CASING TO APPROXIMATELY 950' THAT MAYHAVE BEEN CEMENTED IN FROM BOTTOM TO TOP. NO SURFACE CASING WAS EVIDENT.THE PLUGGING PROPOSAL WAS TO PERFORATE THE CASING SEVERAL TIMES AND TOCIRCULATE THE CASING FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITELPlugging attended by Agent: All X Part       

TECHNICIAN

None       Operations Completed: Hour: 3:30P.M. Day:        14 Month:        11 2003Actual Plugging Report: THE 2 7/8" CASING WAS PERFORATED AT 700', AT 500', ANDTHE 2 7/8" CASING WAS PERFORATED AT 300. 1" PIPE WAS RAN INTO THE 2 7/8" CASINGTO 950'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE2 7/8" AND 1" ANNULUS AT SURFACE. THE 1" PIPE WAS REMOVED. THE 2 7/8" WAS TOPPEDWITH CEMENT. A VALVE WAS ATTACHED TO THE TOP OF THE 2 7/8" CASING. CEMENT WASPUMPED INTO THE 2 7/8" CASING UNTIL THE WELL WOULD HOLD PRESSURE. THE WELLWAS THEN SHUT IN AT 500P.S.I.. 47 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.Remarks:       (If additional description is necessary, use BACK of this form.)I DID observe this plugging.

RECEIVED

DEC 04 2003

KCC WICHITA

Signed:

Clayton P. Titel

TECHNICIAN