

3 022517

15.001-01771-00.00

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT

Operator License # 101Operator: STATE OF KANSASName & FEE FUND PLUGGING

Address _____

AB oil well ☒ Gas Well _____ SWD Well/ Input Well _____

Other well as hereinafter indicated: _____

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE, INC.

Lic. #

6372Address: P.O. BOX 386, CHANUTE, KANSAS 66720Company to plug at: Hour: 9:00A.M. Day: _____ 14 Month: 11 2003Plugging proposal received from: CLAYTON P. TITELCompany Name: KANSAS CORPORATION COMMISSION

Phone:

620-432-2300Were: THIS WELL CONSISTED OF 2 7/8" CASING TO APPROXIMATELY 800' THAT MAYHAVE BEEN CEMENTED IN FROM BOTTOM TO TOP. THE PLUGGING PROPOSAL WAS TOPERFORATE THE CASING SEVERAL TIMES AND TO CIRCULATE AS MUCH OF THE WELLAS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITELPlugging attended by Agent: All ☒ Part _____

TECHNICIAN

None _____

Operations Completed: Hour: 11:00A.M. Day: _____ 14 Month: 11 2003Actual Plugging Report: THE 2 7/8" CASING WAS PERFORATED AT 500', AT 350' ANDTHE 2 7/8" CASING WAS PERFORATED AT 200'. 1" PIPE WAS RAN INTO THE 2 7/8" CASINGTO 750'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE2 7/8" CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS FILLEDFROM SURFACE. THE PUMP TRUCK WAS CONNECTED DIRECTLY TO THE 2 7/8" CASING.CEMENT WAS PUMPED INTO THE 2 7/8" CASING UNTIL THE WELL WOULD HOLD PRESSURE.THE WELL WAS THEN SHUT IN AT 250 P.S.I.. 25 SACKS OF CEMENT WERE PUMPED.Remarks: (GPS DESIGNATION TUC 13)(If additional description is necessary, use BACK of this form.)I DID observe this plugging.

Signed:

Clayton P. Titel
TECHNICIANRECEIVED
DEC 04 2003
KCC WICHITA