

3 022528

15-001.01786.0000

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

API NUMBER CONTROL NO.20030097

SW,NW,NW 1/4 Sec/Twp/Rge S.8-T.26S.-R.18E.

4164 feet from south section line

4963 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 101Operator: STATE OF KANSAS Fee FundName & FEE FUND PLUGGING

Address _____

AB oil well ☒ Gas Well _____ SWD Well/ Input Well _____Lease/Well# TUCKER (GPS NO. 16)County ALLENWell Total Depth 800' feetProduction Pipe: 2" Size Feet 800'Surface Casing: 8" Size Feet 20"

Other well as hereinafter indicated: _____

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICELic. # 6372Address: BOX 386, RR4, CHANUTE, KANSAS 66720Company to plug at: Hour: 9:00A.M. Day: _____ 8 Month: 1 2004Plugging proposal received from: CLAYTON P. TITELCompany Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 800" THAT MAYHAVE BEEN CEMENTED IN FROM BOTTOM TO TOP. THE PLUGGING PROPOSAL WASTO PERFORATE THE WELL SEVERAL TIMES AND TO CIRCULATE AS MUCH OF THE WELLAS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent: All _____ Part _____

TECHNICIAN

None ☒ XOperations Completed: Hour: 4:30P.M. Day: _____ 8 Month: 1 2004Actual Plugging Report: THE 2" CASING WAS PERFORATED AT 500', AND AT 350',AND THE 2" CASING WAS PERFORATED AT 200'. 3/4" PIPE WAS RAN INTO THE 2" CASINGTO 756'. CEMENT WAS PUMPED INTO THE 2" CASING UNTIL CEMENT CIRCULATED FROMTHE 2" CASING AT SURFACE. THE 3/4" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO THE2" AND 8" ANNULUS TO 20'. CEMENT WAS CIRCULATED TO SURFACE. THE 1" PIPE WASREMOVED. DISPLACEMENT WAS FILLED FROM SURFACE.Remarks: (THIS WELL WAS NOT NUMBERED ON THE LEASE MAP)(If additional description is necessary, use BACK of this form.)I ☐ DID NOT observe this plugging.

RECEIVED

JAN 20 2004

KCC WICHITA

Signed:


TECHNICIAN