

3 022544

15.001.01800.00.00

To:

API NUMBER CONTROL NO.20030097

STATE CORPORATION COMMISSION

SW.SW,NW 1/4 Sec/Twp/Rge S.8-T.26S.-R.18E.

Wichita State Office Bldg. - PLUGGING SECTION

3109 feet from south section line

130 S. Market, Room 2078

4674 feet from east section line

Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT

Lease/Well# TUCKER 52

Operator License # 101

County ALLEN

Operator: STATE OF KANSAS Fee Fund

Well Total Depth 800' feet

Name & FEE FUND PLUGGING

Production Pipe: 2" Size Feet 800'

Address

Surface Casing: 8" Size Feet 20"

AB oil well X Gas Well SWD Well/ Input Well

D & A

Other well as hereinafter indicated:

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE

Lic. # 6372

Address: BOX 386, RR4, CHANUTE, KANSAS 66720

Company to plug at: Hour: 1:00P.M. Day: 9 Month: 2 2004

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION

Phone: 620-432-2300

Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 800" THAT MAY

HAVE BEEN CEMENTED IN FROM BOTTOM TO TOP. THE 2" CASING WAS OBSTRUCTED.

THE PLUGGING PROPOSAL WAS TO DRILL OUT THE 2" CASING, TO PERFORATE THE

CASING SEVERAL TIMES AND TO CIRCULATE AS MUCH OF THE WELL AS POSSIBLE

FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent:

All

Part

TECHNICIAN

None

X

Operations Completed: Hour:

3:00P.M.

Day:

9 Month:

2

2004

Actual Plugging Report:

THE 2" CASING WAS DRILLED OUT TO 700'. THE CASING

WAS PERFORATED AT 500', AT 350' AND THE 2" CASING WAS PERFORATED AT 200'. 3/4"

PIPE WAS RAN INTO THE 2" CASING TO 700'. CEMENT WAS PUMPED INTO THE 3/4" PIPE

UNTIL CEMENT CIRCULATED FROM THE 2" CASING AT SURFACE. THE 3/4" PIPE WAS

REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE.

Remarks: (GPS SESSION POINT DESIGNATION NO.03.)

(If additional description is necessary, use BACK of this form.)

I DID NOT observe this plugging.

RECEIVED

FEB 17 2004

KCC WICHITA

Signed:

Clayton P. Titel

TECHNICIAN