

3 022586

15.001-01828-00-00

To:

API NUMBER CONTROL NO. 20040014

STATE CORPORATION COMMISSION

SW,NW,NW 1/4 Sec/Twp/Rge S.16-T.26S.-R.18E.

Wichita State Office Bldg. - PLUGGING SECTION

4412 feet from south section line

130 S. Market, Room 2078

RECEIVED

4647 feet from east section line

Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT JUL 06 2004

Lease/Well# STEVENS NO.1

Operator License # 101 KCC WICHITA

County ALLEN

Operator: STATE OF KANSAS Fee Fund

Well Total Depth 800' feet

Name & FEE FUND PLUGGING

Production Pipe: 2" Size Feet 800'

Address

Surface Casing: 8" Size Feet 20'

AB oil well ☒ Gas Well ☐ SWD Well/ Input Well ☐ D & A ☐

Other well as hereinafter indicated:

Plugging Contractor: KEPLEY WELL SERVICE, LLC

Lic. # 30670

Address: 19245 FORD ROAD, CHANUTE, KANSAS 66720

Company to plug at: Hour: 8:00A.M. Day: 10 Month: 6 2004

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300

Were: THIS WELL CONSISTED OF CEMENT LINED 2" TO APPROXIMATELY 800'

THAT HAD BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO

CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent:

All

Part

TECHNICIAN

None

☒

Operations Completed: Hour: 12:00P.M. Day: 10 Month: 6 2004

Actual Plugging Report: 3/4" PIPE WAS RAN INTO THE 2" CASING TO 700'.

CEMENT WAS PUMPED INTO THE 3/4" PIPE UNTIL CEMENT CIRCULATED FROM

THE 2" CASING AT SURFACE. THE 3/4" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO

THE 2" AND 8" ANNULUS TO 600'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL

CEMENT CIRCULATED FROM THE SURFACE CASING AT SURFACE. THE 1" PIPE WAS

REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE. 230 SACKS OF CEMENT

WERE PUMPED INTO THIS WELL.

Remarks: (GPS SESSION PT. NO.1) (THIS WELL WAS UNNUMBERED ON THE LEASE MAP.)

(If additional description is necessary, use BACK of this form.)

I DID NOT observe this plugging.

Signed:



TECHNICIAN

