4-<u>031716</u>

96 R

STATE CORPORATION COMMISSION CONSERVATION DIVISION - PLUGGING 200 COLORADO DERBY BUILDING	2010 feet from S section line
WICHITA, KANSAS 67202	1970 feet from E section line
Operator license#_5146_	Lease <u>McKinley</u> well # 1
Operator: Rains & Williamson Oil Co.	County Phillips
Address: 220 W. Douglas #435 Page Center Wichita, Kansas 67202	Well total depth <u>3390</u> feet Conductor Pipe: <u>0</u> inch @ <u>0</u> feet Surface pipe 8 5/8 Inch @ <u>202</u> feet
Aband. oil well <u>X</u> , Gas well <u></u> , Inp	out well, SWD, D & A
Plugging contractor: Kelso	License# <u>6050</u>
Address: Chase, Kansas	
Company to plug at: Hour: P.M. Day:	9 Month: July Year: 92
Plugging proposal received from: Monte	
Company: Kelso	Phone:
Were: Order 225 sx. 65/35 pozmix - Allied Cement Company.	10% gel 500# hulls.
Plugging Proposal Received by: <u>Carl Go</u> Plugging operations attended by agent? Completed: Hour: <u>4:00P.M.</u> , Day: <u>9</u> , Mo	All[X], Part[], None[]
Actual plugging report: 8 5/8" set @ 2 W/150 sx. P.B.T.D. 3336'. Perf. 3142 Recovered 863'. Mix and pump bottom Lay down casing. Squeeze 8 5/8" with	<u>' - 3301'. Shot @ 1900' - 863'.</u> plug 75 sx. w/200# hulls. total 225 sx. cement blend w/500#
hulls mixed in to Max. P.S.I. 600#. C Plug complete.	lose in P.S.I. 300#
·	
Remarks: Condition of casing(in hole):GOOD X B Bottom plug(in place):YES X ,CALC Plugged through TUBING , CASING X I did[X	ADAnhy.plug:YES_X_NOCCENTED_MISSION,NODakota plug:YES_X_NOCENTED_MISSION Elevation:
DATE 5-4-92 NV. NO 35857	lugging. (agent) (agent) (agent) (agent) (agent) (agent) (agent)

4-<u>031723</u>

	API number: 15-147-20,188 -00 -00 SESE NW /4 SEC. 24, 05S, 18 W feet from S section line feet from E section line
Operator license#_5146_	Lease McKinley well #
Operator: Rains & Williamson Oil Co.	_ County <u>Phillips</u>
Address: 220 W. Douglas #435 Page Center	
Aband. oil well X , Gas well $_{}$, In	nput well, SWD, D & A
Plugging contractor: Kelso	License#_6050_
Address: Chase, Kansas	
Company to plug at: Hour: P.M. Day	y: 13 Month: July Year: 92
Plugging proposal received from: Mont	te
Company: Kelso	Phone:
Were: Order 225 sx. 65/35 pozmix - Allied Cement Company.	- 10% gel 500# hulls.
Plugging Proposal Received by: <u>Carl G</u> Plugging operations attended by agent	<pre>icodrow</pre>
Completed: Hour: <u>6:30P.M.</u> , Day: <u>13</u> , M	Month: July , Year: 92
Actual plugging report: 8 5/8" set @ w/150 sx. P.B.T.D. 3336'. Shots @ 14 1/2" casing. Mix and pump bottom Lay down pipe. Squeeze 8 5/8" with hulls mixed in to Max. P.S.I. 700#. Plug complete.	1900' - 860'. Recovered 860' of plug 75 sx. cement blend with hulls 1 total 225 sx. cement blend w/500#
Remarks: Condition of casing(in hole):GOOD X Bottom plug(in place):YES X ,CALC_ Plugged through TUBING, CASING_ A Qid[X] Cd_d hot[] observe the	plugging. Can Harman Division Conservation Division Conservation Division
35856	(agent) Wenter (agent)