

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-033-21399-00-00
Spot: SW Sec/Twnshp/Rge: 31-33S-19W
1390 feet from S Section Line, 1460 feet from W Section Line
Lease Name: GIRK TRUST Well #: 9
County: COMANCHE Total Vertical Depth: 6085 feet

Operator License No.: 4058
Op Name: AMERICAN WARRIOR, INC.
Address: PO BOX 399
GARDEN CITY, KS 67846

COND Size: 24 feet: 40 GRAVEL PACK/CEMEMT
PROD Size: 5.5 feet: 6080 250 SX CMT
SURF Size: 8.625 feet: 560 340 SX CMT

\$197⁷⁶

Well Type: GAS UIC Docket No: _____ Date/Time to Plug: 09/23/2004 2:00 PM
Plug Co. License No.: 32382 Plug Co. Name: SWIFT SERVICES, INC.
Proposal Rcvd. from: KEVIN WILES SR Company: AMERICAN WARRIOR Phone: (620) 275-7461

Proposed Plugging Method: RUN 2 1/16" TUBING TO 5186'. HOOK UP TO TUBING & PUMP 375 SX CMT DOWN TUBING. CIRCULATE CMT TO SURFACE. MAXIMUM PRESSURE 600 PSI. SHUT IN PRESSURE 200 PSI. PUMP 25 SX CMT DOWN ANNULUS. MAXIMUM PRESSURE 200#. SHUT IN PRESSURE 100#.

Plugging Proposal Received By: STEVE DURRANT WitnessType: NONE
Date/Time Plugging Completed: 09/23/2004 4:00 PM KCC Agent: STEVE DURRANT

Actual Plugging Report:

THIS WELL WAS PRODUCING 500 MFC PER DAY. SURFACE CASING & PRODUCTION CASING WAS PARTED AT 165'. 1ST PLUG RUN 2 1/16" TUBING TO 5186'. HOOK UP TO TUBING & PUMP 375 SX CMT DOWN TUBING. CIRCULATE CMT TO SURFACE. MAXIMUM PRESSURE 600 PSI. SHUT IN PRESSURE 200 PSI. 2ND PLUG PUMP 25 SX CMT DOWN ANNULUS. MAXIMUM PRESSURE 200#. SHUT IN PRESSURE 100#.

Perfs:


Top	Bot	Thru	Comments
5188	5204		

Remarks: USED SMDC CEMENT BY SWIFT SERVICES. NO CASING RECOVERED.

Plugged through: TBG

RECEIVED
OCT 04 2004
KCC WICHITA

District: 01



Signed

Steve Durrant

(TECHNICIAN)

INVOICED

DATE 11-30-04

NO. 2005060860